

BOGLE FLATS UNIT 5 #1107/08/95

TMD: 7500 TVD: 7500 PBTMD: 0 PBTVD: 0
05:00 05:30 06B A FINISH TOH, TIH W/ BIT # 3 AND DC'S
05:30 06:30 09B CUT DRLG LINE
06:30 07:45 05B A MIX MUD AND BUILD VOLUME
07:45 10:00 06B A FINISH TIH W/ BIT # 4
10:00 11:15 03B A REAM 50' TO BOTTOM 10' FILL
11:15 18:45 02A A DRLG. 7421' - 7500'. W/ 90 TO 100 % RETURNS.
TD 8 3/4" HOLE AT 6:45 PM MT 7/6/95.
18:45 22:00 05A A CIRC & COND MUD. LOST RETURNS. MIX AND PUMP
LCM SWEEPS, REGAIN 60 TO 75 % RETURNS. SPOT
PILL ON BOTTON.
22:00 02:15 06A C TOH FOR LOGS
02:15 05:00 11A A RU SCHLUMBERGER AND RUNNING LOGS. 1 ST LOG O
BOTTON AT 3:15 AM MT. 7/8/95. START DAYWORK

07/09/95

TMD: 7500 TVD: 7500 PBTMD: 0 PBTVD: 0
05:00 14:15 11A A RAN
DLL/MICRO-SFL/GR/CNL/LITHO-DENSITY/CALIPER
DUAL COMBO. FROM LOGGERS TD 7500' TO 4500 W/
GR TO SURFACE. WAIT 5 HRS ON FMI TOOL. RAN
FORMATION MIGRO IMAGER W/NGT FROM 7500' TO
6480' RD LOGGERS
14:15 03:30 08B A RIG REPAIR - BEARING & SHAFT ON COMPOUND.
03:30 05:00 06A A TIH