

BOGLE FLATS UNIT #13

03/17/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
CREWS OFF/ WO AIR UT/

03/18/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
CREWS OFF/ WO AIR UT/

03/19/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
RU REDMON AIR UTS/ JET FLUID FROM CSG/ SDFN/

03/20/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
HELD SAFETY MTG W/ALL PERSONNEL/ DRILL CMT & SHOE JT 6735-6960'/ DRILL FORM
6960-7000'/ HAD GAS TO SURF @ 6980'/ BLEW WELL DRY W/AIR/ PU TO 6934'/ F 30
MIN/ 32/64" CHK/ FP 200#/ 1100 MCFD RATE/ SION/

03/21/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
SAFETY MTG/ SICP 650#/ PUMP 8 BBLS 2% KCL DN TBG & 75 BBL DOWN CSG/ LWR BIT
TAG & DRILL NEW HOLE 7000-7097' TD/ BLOW HOLE DRY W/AIR/ TURN WELL THRU
TESTER @ 6500 MCFD, FTP 400#/ H2S 8000 PPM/ SION/

03/22/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
SAFETY MEETING/ SICP 650#/ KILL WELL W/150 BBLS 2% KCL/ CONT TRICKLE IN
WTR/ POH W/BIT/ ROTARY WL SET 7" BKR DB PKR (3.25 BORE) W/6' MILL OUT EXTEN,
6' X 2-7/8" PUP, 2.31" F NIP, 6' X 2-7/8" PUP & WL ENTRY GUIDE @ 6870'/ RAN
PKR W/PLUG IN PLACE/ LD DCS/ SDFN/ -209 BLW/

03/23/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
SAFETY MTG/ LD 2-7/8" TBG FROM DERRICK/ CHNG RAMS/ RIH W/BAKER ANCHOR SEAL
ASSY ON 3-1/2" TBG TO 2300'/ SDFN/

DETAIL COST UPDATE BY XMKLMM 03/25/96 FOR AFE=13572
ADJUST

03/24/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
SAFETY MTG/ CONT IH W/SEAL ASSY ON 3-1/2" 9.3# J-55 TBG/ SPACE OUT IN PKR/
CIRC PKR FLUID/ ND BOP NU TREE/ SET 14,000# ON PKR/ SWAB FL TO 6000'/ SDFN/

03/25/96

TMD: 6960 TVD: 0 PBTMD: 6912 PBTVD: 0
SAFETY MTG/ PRO WL ATTEMPT PULL PRONG/ TAG 6' HIGH/ MADE 7 BAILER RUNS REC
RUST, SCALE & RUBBER/ RAN EQUAL TOOL & PUNCHED PLUG/ SITP 200#/ RET BLANKING
PLUG/ BLED TP TO 0# W/NO FLOW/ SDFN/