

BOGLE FLATS UNIT #13

03/08/96

TMD: 6400 TVD: 0 PBTMD: 0 PBTVD: 0
05:00 09:30 02A A DRILLING 5817 TO 6400
09:30 10:00 10A A SURVEYS 1 1/4 DEG AT 5900
10:00 05:00 02A A DRILLING 5941 TO 6400

03/09/96

TMD: 6850 TVD: 0 PBTMD: 0 PBTVD: 0
05:00 06:15 02A A DRILLING 6400 TO 6439
06:15 06:45 10A A SURVEYS 3/4 DEG AT 6389
06:45 11:45 02A A DRILLING 6439 TO 6775
11:45 13:00 08B A RIG REPAIR PULL 5 STDS DP, REPAIR STANDPIPE
PACKING
13:00 05:00 02A A DRILLING 6775 TO 6850

03/10/96

TMD: 6960 TVD: 0 PBTMD: 0 PBTVD: 0
05:00 07:30 02A A DRILLING 6850 TO 6875
07:30 08:15 10A A SURVEYS 1 1/4 DEG AT 6835
08:15 13:15 02A A DRILLING 6875 TO 6945
13:15 14:00 23B A PROBLEMS LOST CIRC AT 6939/PUMP HI-VIS MUD
SWEEP REGAIN RETURNS/EST LOST 78 BBLS
14:00 14:30 02A A DRILLING 6945 TO 6960 WITH FULL RETURNS
14:30 15:30 24B A WAITING ON ORDERS/CIRC
15:30 16:30 05A A CIRC & COND MUD PUMP HI-VIS MUD SWEEP
16:30 19:15 06A C TRIPPING FOR OPEN HOLE LOGS/SLM
19:15 20:00 23B A PROBLEMS RIG UP SCHLUMBERGER /ATTEMPT TO
FILL HOLE/PUMP 200 BBLS/DECISION MADE TO GO
BACK IN HOLE
20:00 22:45 06B B TRIPPING TO CONDITION HOLE
22:45 00:00 03B C REAMING 95' TO BOTTOM/BUILD MUD VOLUME
00:00 01:45 05B A CIRC & COND MUD PUMP LCM SWEEP
01:45 05:00 06B C TRIPPING FOR OPEN HOLE LOGS