

BOGLE FLATS UNIT #13

02/27/96

TMD: 1250 TVD: 0 PBTMD: 0 PBTVD: 0
05:00 06:45 02A A DRILLING 970 TO 1019 25% RETURNS
06:45 08:45 23B B PROBLEMS WORK STUCK PIPE /WORK FREE
08:45 10:00 03B C REAMING 20' TO BOTTOM
10:00 13:30 02A A DRILLING 1019 TO 1111
13:30 13:45 10A SURVEYS 1 DEG @ 1071
13:45 19:45 02A A DRILLING 1111 TO 1250 / FULL RETURNS
19:45 20:30 05A A CIRC & COND MUD PUMP HIGH VIS PILLS
20:30 21:15 06A H TRIPPING TO RUN CSG
21:15 22:00 08B A RIG REPAIR HIGH GEAR CHAIN BROKE
00:00 02:00 12A A RUN CASING/29 JTS 9 5/8' 36# K-55 STC CSG
(1255') SET 1250
02:00 02:30 05A A CIRC & COND MUD
02:30 04:00 12A C /CEMENTING D-S CMT W/LEAD:540 SXS 35:65 POZ
6%GEL/10#/SX KOLITE, TAIL: 420 SXS C + 2%
CACL2 CIRC 164 SXS TO PIT
04:00 05:00 13A WAITING ON CEMENT

02/28/96

TMD: 1515 TVD: 0 PBTMD: 0 PBTVD: 0
05:00 11:00 13A WAITING ON CEMENT
11:00 14:00 14A NU BOPS/CUT OFF CONDUCTOR AND CSG/WELL ON
WELL HEAD
14:00 18:30 14A NU BOPS /TEST BOPS/CHOKE MANIFOLD TO 1500
30 MINUTES/OK
18:30 20:00 06A A TRIPPING PU NEW BHA/TH
20:00 21:30 02A A DRILLING TAG CMT AT 1200 DRILL CMT/INSERT
FLOAT/CMT TO 1250
21:30 05:00 02A A DRILLING 1250 TO 1515 WITH FULL RETURNS

02/29/96

TMD: 2295 TVD: 0 PBTMD: 0 PBTVD: 0
05:00 08:00 02A A DRILLING 1515 TO 1620
08:00 08:15 07A RIG SERVICE
08:15 12:30 02A A DRILLING 1620 TO 1777
12:30 12:45 10A SURVEYS 3/4 DEG AT 1737
12:45 04:00 02A A DRILLING 1777 TO 2276
04:00 04:15 10A SURVEYS 1/2 DEG AT 2236
04:15 05:00 02A A DRILLING 2276 TO 2295

03/01/96

TMD: 2970 TVD: 0 PBTMD: 0 PBTVD: 0
05:00 06:00 02A A DRILLING 2295 TO 2330
06:00 06:15 07A RIG SERVICE
06:15 20:30 02A A DRILLING 2330 TO 2774
20:30 20:45 10A SURVEYS 3/4 DEG 2734
20:45 05:00 02A A DRILLING 2774 TO 2970