

Rock Waterhole Canyon 16 State #1  
Page 2

7/31/96: Plug down at 11:38 p.m. CDT. Circ'd out 350 sx cmt. WOC.  
Cont.

8/01/96: WOC. Cut casing off and weld on head. Tested weld to 1000 psi, ok. NU stack and manifold, pressure test blind rams and casing to 1500 psi, ok. TIH w/ BHA. Test pipe rams to 1500 psi, ok. Test hydril to 1500 psi, ok. WOC total of 24 hrs. Drlg plug, FC, 79' cmt and shoe.