

SUBSEQUENT REPORT OF REMEDIAL WORK

State of New Mexico 20 #1

7/26/97 Dump bailed sand from PBTD to 11298'. Dump bailed cmt from 11298-11275'
7/27/97 Tagged plug w/wireline @ 11277'. Pressure tested plug to 1000 psi for 30 min. OK.
8/01/97 Attempted to perforate. Found fluid level high indicating plug leaking.
8/02/97 Dump bailed cement to 11265'. Pressured to 500 psi overnight.
8/03/97 Perf Morrow 11,118 - 11,128' w/6 SPF.
8/04/97 Swabbed on to production but making excess water.
8/14/97 Ran Production logs. Plug leaking water.
9/12/97 POOH w/tubing and packer.
9/13/97 Set CIBP @ 11230'. Dump bailed cement to 11220'. RIH w/tubing open-ended.
9/14/97 Flow back to clean up.
9/16/97 Returned well to sales.