



SUMMARY REPORT
12/9/97

HAPPY VALLEY 29-23

07/12/97 Days- 21; Depth- 5000'; FTG- 0'; PLUGGING WELL; MW- 9.1;
Vis- 31; PV/YP- 5/3; pH- 10; WL- 9; Cake- Film; Sand- Trace;
Solids- .8; Chls- 108,000; Calc- 1680; DEV- 1 @ 4979; 2 hrs-
POOH; 1/2 hr-RU loggers; 11 1/2 hrs-Logging (Logger TD
5010'); 4 3/4 hrs-WOO; 3 1/4 hrs-Begin plugging procedures;
2 hrs-TIH w/DP open ended.
DMC-\$ 0. TMC-\$ 8,172 TDC-\$ 19,813. CWC-\$ 310,200 CMIC- GS

07/13/97 Days- 22; Depth- 5000'; FTG- 0'; PLUGGING AND ABANDONED; 1
3/4 hrs-TIH w/DP open ended; 2 1/4 hrs-RU Cementers & Circ
hole; 3/4 hr-Spot 50 sxs Class "C" Neat @ 4990'; 1 1/4 hrs-
POOH w/85 jts tbg to 1710'; 2 3/4 hrs- Cemented 8 5/8" csg
f/1710'-Surface w/550 sxs Class "C" Neat cement; 3/4 hr-ND
BOP; 1/2 hr-Cut off 8 5/8" WH. Release Rig.
WELL PLUGGED & ABANDONED 07-12-97 @ 3:00 PM. FINAL REPORT!!
DMC-\$ 0. TMC-\$ 8,172 TDC-\$ 9,185. CWC-\$ 319,385 CMIC- GS