

6/23/97: Rigging up Patterson Rig #49. PU DCs & DP. Test BOP.

6/24/97: TIH & tag cmt @ 1110'. Test pipe rams to 1500 psi for 30 min., okay. Test hydril to 1500 psi, okay. Resume drilling operations.