

CONOCO STATE #3

02/26/98

TMD: 10596 TVD: 0 PBTMD: 0 PBTVD: 0
 05:00 15:30 02A A DRILLING 10,164-10,350 (186')
 15:30 16:15 10A A SURVEYS 2.0 DEG-10,310'
 16:15 21:30 02A A DRILLING 10,350-10,455 (105')
 (DAYWORK STARTED 10,400' - 18:00 HRS)
 21:30 23:15 26A OTHER CIRC. SAMPLES
 23:15 05:00 02A A DRILLING 10,455-10,596 (141')

02/27/98

TMD: 10620 TVD: 0 PBTMD: 0 PBTVD: 0
 05:00 06:30 02A A DRILLING 10,596-10,620 (24') TD
 06:30 09:30 05A A CIRC & COND MUD
 09:30 15:00 06A C TRIPPING OUT OF HOLE FOR LOGS/ SLM 10,620'
 15:00 21:00 11A A RU SCHLUMBERGER/ RAN PLATFORM EXPRESS LOGS
 10,620- SURFACE / RD SCHLUMBERGER
 21:00 22:30 06A B TRIP IN HOLE
 22:30 23:00 09A CUT DRLG LINE
 23:00 01:15 06A B FINISH TIH
 01:15 05:00 24A A WAITING ON ORDERS / C&CM

02/28/98

TMD: 10620 TVD: 0 PBTMD: 0 PBTVD: 0
 05:00 07:00 24A A WAITING ON ORDERS / C&CM
 07:00 10:30 24A C WAITING ON LAY DOWN MACHINE /C&CM
 10:30 17:30 06A H TRIPPING / RU BULL ROGERS LD MACHINE /
 LD DP-DC
 17:30 19:00 12A B RU BULL ROGERS CASING TOOLS
 19:00 04:00 12A A RUN CASING/ RAN 238 JTS 7" 23#-26# CSG
 (10,165') W/ DAVIS-LYNCH SHOE PACKER /SET
 AT 10,147' / CENTER PACKER 10,142'
 04:00 05:00 05A A CIRC & COND MUD

03/01/98

TMD: 10620 TVD: 0 PBTMD: 0 PBTVD: 0
 05:00 06:00 12A C DROP DAVIS-LYNCH FREE FALL PLUG. PRESSURE
 UP/SET PACKER/ OPEN STAGE TOOL
 06:00 07:00 05A A CIRC & COND MUD
 07:00 10:30 12A C RU DS/ CEMENTED CSG W/ LEAD: 100 SXS 35:65
 POZ H +6% GEL+ 5#/SX KOLITE/ 12.1 PPG / 2.26
 YLD / TAIL W/ 1065 SXS H + 0.6% D65 + 5#/SX
 D42 + 0.15% D800/ 15.6 PPG/ DISP W/ 396 BBLs
 FW / BUMP PLUG W/ 1500 PSI OVER/ CLOSE DV
 TOOL/ RELEASE PSI/ OK/ 15 MINUTES LATER, AIR
 POCKET FLOW BACK/ PSI UP ON PLUG/ RELEASE
 PSI/ WATCH FOR 1 1/2 HOURS/ OK/ RD DS
 10:30 17:00 13A WAITING ON CEMENT/ ND BOP/ SET SLIPS
 CUT OFF CSG/ NU WH/ CLEAN PITS/ RELEASE
 RIG AT 17:00 HRS/ 02/28/98
 RAN TEMP SURVEY/ TOC 6450'