

LOWE STATE #3COMPLETION/ACTIVE04/08/98

TMD: 9736 TVD: 0 PBTMD: 8098 PBTVD: 0
 WAIT ON DRLG RIG MOVE/

DRILLING/ACTIVE04/08/98

TMD: 9736 TVD: 0 PBTMD: 8098 PBTVD: 0
 05:00 05:30 17A PLUG BACK / RD ROTARY WL
 05:30 10:00 01A RU/RD / ND BOP /LOAD OUT SH DRILLING TOOLS
 CLEAN STEEL PITS / RELEASE PETERSON RIG #3
 @ 10:00 HRS /04-07-98

COMPLETION/ACTIVE04/09/98

TMD: 9736 TVD: 0 PBTMD: 8098 PBTVD: 0
 MOVING OUT DRLG RIG & PREP LOCATION/

04/10/98

TMD: 9736 TVD: 0 PBTMD: 8098 PBTVD: 0
 CLN LOC/ SET ANCHORS/ MIRU POOL WS 5:00PM 4-9-98/ NU BOP/ SDFN/

04/11/98

TMD: 9736 TVD: 0 PBTMD: 8098 PBTVD: 0
 SCHLUM RAN CBL/ SET LOG 8000-7000' W/O# & 1500# ON 7" CSG/ SDFN/

04/12/98

TMD: 9736 TVD: 0 PBTMD: 8098 PBTVD: 0
 CREWS OFF/

04/13/98

TMD: 9736 TVD: 0 PBTMD: 8098 PBTVD: 0
 OPN PERFS: LOWE STATE #3
 7737 - 7790 - PENN
 CREWS OFF/

04/14/98

TMD: 9736 TVD: 0 PBTMD: 8098 PBTVD: 0
 OPN PERFS: LOWE STATE #3
 7737 - 7790 - PENN
 TIH W/3-1/2", 9.3#, L-80 WS/ POOH/ SCHLUM PERF'D PENN SET 3 7737-7790'/ 108
 HOLES W/4" CSG GUN, 2 JSPF, 120 DEG PHASE/ NO CHG IN FL/ SDFN/

04/15/98

TMD: 9736 TVD: 0 PBTMD: 8098 PBTVD: 0
 OPN PERFS: LOWE STATE #3
 7737 - 7790 - PENN
 OPN PERFS: LOWE STATE #3
 7505 - 7553 - PENN
 SITP 0#/ TIH W/BKR RBP & RTP ON 3-1/2" WS/ SET RTP 7820'/ SET PKR 7693'/ BJ
 ACDZ PENN SET 3 PERFS 7737-7790' W/21,200 GALS 15% HCL/ MTP 5840', AIR 40
 BPM @ 4485#/ FLUSH W/68.6 BBLs 1% KCL ISIP 350#/ 1 MIN VAC/ TOTAL LOAD 573.6
 BBLs/ LATCH RBP/ RESET @ 7590'/ TEST TO 4000#/ STO H W/RTP/ SDFN/