

LOWE STATE #303/06/98

TMD: 1406 TVD: 0 PBTMD: 0 PBTVD: 0
 05:00 15:00 02A A DRILLING 1174-1406 (232) W/ NO RETURNS
 15:00 15:15 05A A CIRC & COND MUD / PUMP HI-VIS MUD PILL
 15:15 15:30 10A SURVEYS 1.0 DEG-1401
 15:30 17:15 06A H TRIPPING OUT OF HOLE TO RUN SURFACE CSG
 LD 8" DC
 17:15 19:30 12A A RUN CASING/ RU BULL ROGERS CSG TOOLS
 RAN 32 JTS 9 5/8" 36# K-55 CSG / SET 1406
 RD CSG TOOLS
 19:30 19:45 05A A CIRC / DISPLACED CSG
 19:45 21:00 12A C CEMENTING / RU B-J /CEMENTED W/LEAD; 540 SXS
 35:65 POZ A +6% GEL + 10#/SX GILSONITE
 12.1 PPG / 2.23 YLD , TAIL; 420 SXS C + 2%
 CACL2 / 14.8 PPG / 1.34 YLD / DISPLACED W/
 105 BBLs WTR / BUMP PLUG / NO RETURNS
 21:00 02:00 13B WAITING ON CEMENT
 02:00 03:30 10A RU PRO WL/ RAN TEMPERATURE SURVEY/ TOC 829'
 03:30 05:00 23B D PROBLEMS RAN 1' TBG TO 829'/B-J PUMPED
 100 SXS C + 2% CACL2 /POOH

03/07/98

TMD: 1635 TVD: 0 PBTMD: 0 PBTVD: 0
 05:00 07:00 13B WAITING ON CEMENT
 07:00 09:45 24B C WAITING ON PEA GRAVEL/ DUMP 8 YDS DOWN
 ANNULUS
 09:45 11:00 23B D PROBLEMS RAN 1" /TAG 430' /BJ PUMP 325 SXS
 C + 2% CACL2 /CIRC 12 SXS TO SURF /LOST 1"
 TBG IN HOLE/ STUCK
 11:00 14:00 13A WAITING ON CEMENT
 14:00 17:00 14A NU BOPS
 17:00 18:00 06A A TRIPPING IN HOLE W/ BIT AND BHA
 18:00 18:30 15A TEST BOPS / 1500 PSI /OK
 18:30 19:45 25A DRILL OUT/ FC /CEMENT /SHOE
 19:45 21:45 02A A DRILLING 1406-1491 (85')
 21:45 01:00 06A D TRIPPING PU TRI-DRILL COLLAR AND IBS
 01:00 05:00 02A A DRILLING 1491-1635 (144') W/FULL RETURNS

03/08/98

TMD: 2703 TVD: 0 PBTMD: 0 PBTVD: 0
 05:00 11:15 02A A DRILLING 1635-1906 (271')
 11:15 11:30 10A SURVEYS .50 DEG-1866
 11:30 21:45 02A A DRILLING 1906-2380 (474')
 21:45 22:00 10A SURVEYS .00 DEG-2340
 22:00 05:00 02A A DRILLING 2380-2703 (323')