

WELL TEST INTERPRETATION REPORT #:1181005		PAGE: 2, 12-AUG-98
CLIENT : OXY USA INC	SEQUENCE OF EVENTS	FIELD:CARLSBAD ZONE : WELL :MOO COW STATE LOCATION:LAND
REGION :CSD DISTRICT:HOBBS BASE :MIDLAND ENGINEER:C.TAYLOR		

DATE	TIME (HR:MIN)	DESCRIPTION	ET (MINS)	BHP (PSIA)	WHP (PSIG)
=====					
11-AUG	10:24	START FLOW	-1	727	
11-AUG	10:25	END FLOW & START SHUT-IN	0	727	
11-AUG	10:30	Gradient Stop 0 Ft.	5	728	
11-AUG	10:36	Gradient Stop 1000 Ft.	11	751	
11-AUG	10:42	Gradient Stop 2000 Ft.	17	772	
11-AUG	10:46	Gradient Stop 3000 Ft.	21	795	
11-AUG	10:51	Gradient Stop 4000 Ft.	26	818	
11-AUG	10:56	Gradient Stop 5000 Ft.	31	843	
11-AUG	11:01	Gradient Stop 6000 Ft.	36	866	
11-AUG	11:06	Gradient Stop 7000 Ft.	41	892	
11-AUG	11:10	Gradient Stop 8000 Ft.	45	917	
11-AUG	11:15	Gradient Stop 9000 Ft.	50	942	
11-AUG	11:21	Gradient Stop 10000 Ft.	56	968	
11-AUG	11:29	Gradient Stop 10097 Ft.	64	972	
11-AUG	12:00	END SHUT-IN	95	727	