

WELL TEST INTERPRETATION REPORT #:1187971		PAGE: 2,
CLIENT : DEVON ENERGY CORPORATION		31-AUG-98
REGION :CSD	SEQUENCE OF EVENTS	FIELD:CATCLAW DRAW
DISTRICT:HOBBS		ZONE :DELAWARE
BASE :MIDLAND		WELL :PURE FED. #3
ENGINEER:KIRK BEASLEY		LOCATION:11-21S-2SE

DATE	TIME (HR:MIN)	DESCRIPTION	ET (MINS)	BHP (PSIA)	WHP (PSIG)
29-AUG					
	08:44	OPEN TO BUBBLE HOSE ONLY SET PACKERS	-3		
	08:47	START FLOW	0	86	
	08:48	BOTTOM OF THE BUCKET BLOW			
	08:48	PRESSURE DESCRIBED IN PSI	1		3
	08:49		2		4
	08:50		3		4.5
	08:51		4		5
	08:52	END FLOW & START SHUT-IN	5	63	5.75
	09:52	END SHUT-IN	65	1081	
	09:56	START FLOW	69	123	
	09:57		70		15
	10:00		73		19
	10:10	OPEN TO PIT ON 1/4" CHOKE GAS TO SURFACE. 6' FLARE	83		18.5
	10:25		98		12
	10:40		113		7
	10:55	CYCLED TOOL	128		5
	11:02	CYCLED TOOL	135		
	11:10	END FLOW & START SHUT-IN	143	69	5
	14:03	END SHUT-IN	316	1159	
	14:13	PULLED LOOSE	326		