

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Geology, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-015-30444
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. VA-636
7. Lease Name or Unit Agreement Name Archimedes ARE State Com
8. Well No. 2
9. Pool name or Wildcat Cemetery Morrow

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT
(FORM C-101) FOR SUCH PROPOSALS")

1. Type of Well: OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator YATES PETROLEUM CORPORATION
3. Address of Operator 105 South 4th St., Artesia, NM 88210
4. Well Location Unit Letter <u>E</u> : <u>1980</u> Feet From The <u>North</u> Line and <u>990</u> Feet From The <u>West</u> Line Section <u>18</u> Township <u>21S</u> Range <u>24E</u> NMPM <u>Eddy</u> County 10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3818' GR

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Production casing & cement ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 9840'. Reached TD at 10:50 PM 10-9-99. Ran 233 joints of 5-1/2" 17# & 15.5# casing as follows: 30 joints of 5-1/2" 17# N-80 varnished (1242.50'); 16 joints of 5-1/2" 17# N-80 sandblasted (662.80'); 15 joints of 5-1/2" 17# J-55 sandblasted (598.49'); 25 joints of 5-1/2" 17# J-55 varnished (1038.48') and 132 joints of 5-1/2" 15.5# J-55 varnished (5652.64') and 15 joints of 5-1/2" 17# J-55 varnished (651.78') (Total 9846.69') of casing set at 9840'. Float shoe set at 9840'. Float collar set at 9798'. Bottom marker set at 7336'. Pumped 500 gallons of mud flush ahead of 820 sacks Super Modified C, .5% FL52, .5% FL25, 1/4#/sack celloflake and 5#/sack gilsonite (yield 1.60, weight 13.1). PD 10:48 AM 10-13-99. Bumped plug to 1700 psi for 1 minute, OK. WOC. Released rig at 3:00 PM 10-13-99. NOTE: Displaced casing with 2% KCL water. Notified OCD-Artesia of casing and cement - no witness.

Waiting on completion unit.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Operations Technician DATE Oct. 22, 1999
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-1471

(This space for State Use)

APPROVED BY Jim W. [Signature] DISTRICT SUPERVISOR 10-28-99
TITLE District Supervisor DATE
CONDITIONS OF APPROVAL, IF ANY: