

13 jts casing	600.97'	9,997.38'
3 jts Flint Coat casing	139.00'	9,858.38'
1 jt Marker	43.09'	9,815.29'
1 jt Flint Coat casing	46.50'	9,768.79'
29 jts casing	1340.22'	8,428.57'
TIW Liner Hanger	14.32'	8,414.07'
61 jts casing	2835.93'	

Liner hanger set with bottom of 4-1/2" casing at 11,250' (4' off bottom).

Cement Detail:

Pumped 5 bfw, 10 bbl Mud Flush, 5 bfw and 375 sx Class "H" cement with 2% salt and 1% FL-25 (s.w. 15.6 ppg, yield 1.19 ft<sup>3</sup>/sx). Batch mixed cement slurry before pumping. PD at 2:15 pm CST 11-23-98. Set liner packer, released drill pipe from hanger and reversed out 42 sx cement.

RECEIVED  
FEB 01 39  
SLM  
ROSBELL, NM