

Old Ranch Canyon "7" Fed #5
Cont.

4/07/99

CaCl. WOC. Ran 1" to 487', pmp 100 sx Cl "C" + 3% CaCl. WOC. Ran 1" to 380', pmp 200 sx Thickset & 100 sx Neat. Cut 20" & 13-3/8".

4/08/99

Weld on 13-5/8"x3000# csg head. NU db 13-5/8"x5000# Type-II BOPs & 3000# GK ann. Attempt to set plug, stopped in DSA. ND BOPs, pull DSA & spacer. NU BOPs. Test BOPs 300-1500# & choke manifold 3000#. PU BHA & trip check DCs.

4/09/99

Fin insp DCs. PU 16 jts 20# x.95 DP. Wash to plug, pull rot drive. Drl plug, float & cmt. Press-test csg to 1000 PSI, ok. Drl new 12¼" to 2087'.