

Old Ranch Canyon "7" Fed #5Y

4/08/99: Weld on 13-5/8"x3000# csg head. NU db 13-5/8"x5000# Type-II BOPs & 3000# GK ann. Attempt to set plug, stopped in DSA. ND BOPs, pull DSA & spacer. NU BOPs. Test BOPs 300-1500# & choke manifold 3000#. PU BHA & trip check DCs.

4/09/99: Fin insp DCs. PU 16 jts 20# x.95 DP. Wash to plug, pull rot drive. Drl plug, float & cmt. Press-test csg to 1000 PSI, ok. Drl new 12¼" hole to 2087'.

4/29/99: Drlg to 10,493', TD 12¼" hole @ 1:30am. Circ for logs. Pull 32 stds (7400') tight on #1 & 7-10 stds 30K drag. Fin short trip, no fill. POH for logs. RU Schlumberger. Ran Platform Express from 10,490' loggers TD to 1602'. RD loggers.

5/01/99: Shut dwn due to rain. TIH. Circ for csg, RU LD machine. LD DP & DCs. RU csg crew.

5/02/99: Ran 234 jts (10,509.36') of 9-5/8" 43.5 & 40# L-80 LTC new csg. RU BJ & circ. Cmt 1st stg around shoe w/970 sx 50-50-10 & 300 sx "Neat". Circ 250 sx to pit. Circ thru DV tool @ 6984'. Cmt 2nd stg w/1425 sx 50-50-10 & 200 sx "Neat". Circ 160 sx to pit.

5/03/99: Rig dwn cementers. ND BOPs, set slips, cut csg, inst 13-5/8" 3000 x12 3000 B-sec. NU BOPs, test 1500#. Jet pits. PU BHA & DP to 6970'. Drl cmt plug & DV tool, test csg to 1500 PSI, ok. PU DP to 10,440'. Drl junk, plug, float, cmt & shoe to 10,494'. Drl new 8½" hole @ 10pm.

5/04/99: Drlg to 11,500' TD 10pm. Circ.

5/05/99: TIH w/8½ string mill. Dress DV tool. TIH to 10,520'. RU LD machine, LD DP & DCs. RU WL & ran Gr & BB. PU pkr, TIH on WL.

5/06/99: RU csg crew. Run 7" tbg. LD 21 jts 7" tbg & PU same. Run 7" tbg.

5/07/99: Ran & landed 269 jts + 2 subs (10,425.93) 7" 23# L-80 Hunting Interlock MMS tbg in BWD perm pkr @ 10,426'. Space out pkr w/2 subs 8-10 & 10-13. Disp ann w/350 bbl 2% KCl pkr fluid. Land tbg, ND BOPs. NU tbg head. Jet pits. Release rig @ 12:00noon,