

**Kerr-McGee Oil and Gas Corporation
DIMS - Well Operations Log**

Well Name: WEST INDIAN BASIN #1 Y - From: 01-JAN-1989 To: 31-DEC-2000

Event Description	Activity Date	From Time	To Time	Operation Description
Completion	09-APR-2000	06:00	06:00	SL 24 HRS / 2002 BW , 308 MCF / 69.5 HTZ, 43 AMPS / PBHP = 847 PSI
	10-APR-2000	06:00	06:00	SL 24 HRS / 1775 BW , 312 MCF / 69.4 HTZ, 43 AMPS / PBHP = 842 PSI
	11-APR-2000	06:00	06:00	SL 24 HRS / 1753 BW , 286 MCF / 70 HTZ, 42 AMPS / PBHP = 841 PSI
	12-APR-2000	06:00	06:00	SL 24 HRS / 1804 BW , 276 MCF / 70 HTZ, 43 AMPS / PBHP = 841 PSI
	13-APR-2000	06:00	06:00	SL 24 HRS / 2051 BW , 276 MCF / 70 HTZ, 43 AMPS / PBHP = 841 PSI
	14-APR-2000	06:00	06:00	SL 24 HRS / 1973 BW , 311 MCF / 75 HTZ, 50 AMPS / PBHP = 687 PSI
	15-APR-2000	06:00	06:00	SL 24 HRS / 1886 BW , 289 MCF / 75 HTZ, 50 AMPS / PBHP = 679 PSI
	16-APR-2000	06:00	06:00	SL 24 HRS / 2093 BW , 308 MCF / 75 HTZ, 50 AMPS / PBHP = 686 PSI
	17-APR-2000	06:00	06:00	SL 24 HRS / 1911 BLW , 303 MCF / 75 HTZ, 50 AMPS / PBHP = 626 PSI
	18-APR-2000	06:00	06:00	SL 24 HRS / 1939 BLW , 296 MCF / 75 HTZ, 50 AMPS / PBHP = 622 PSI
	19-APR-2000	06:00	06:00	SL 24 HRS / 2304 BLW , 294 MCF / 75 HTZ, 50 AMPS / PBHP = 661 PSI
	20-APR-2000	06:00	06:00	SL 24 HRS / 1577 BLW , 294 MCF / 75 HTZ, 50 AMPS / PBHP = 624 PSI
	21-APR-2000	06:00	06:00	SL 24 HRS / 1998 BLW , 292 MCF / 75 HTZ, 50 AMPS / PBHP = 624 PSI
	22-APR-2000	06:00	06:00	SL 24 HRS / 1821 BLW , 234 MCF / 77 HTZ, 51 AMPS / PBHP = 687 PSI
	23-APR-2000	06:00	06:00	SL 24 HRS / 1929 BLW , 331 MCF / 79 HTZ, 53 AMPS / PBHP = 622 PSI
	24-APR-2000	06:00	06:00	SL 24 HRS / 2262 BLW , 331 MCF / 79 HTZ, 53 AMPS / PBHP = 628 PSI
	25-APR-2000	06:00	06:00	SL 24 HRS / 1974 BLW , 333 MCF / 79 HTZ, 53 AMPS / PBHP = 632 PSI
	26-APR-2000	06:00	06:00	SL 24 HRS / 2360 BLW , 337 MCF / 79 HTZ, 54 AMPS / PBHP = 649 PSI
	27-APR-2000	06:00	06:00	SL 24 HRS / 1507 BLW , 295 MCF / 79 HTZ, 54 AMPS / PBHP = 649 PSI
	28-APR-2000	06:00	06:00	SL 24 HRS / 1987 BLW , 307 MCF / 79 HTZ, 53 AMPS / PBHP = 547 PSI DROPPED FROM REPORT / PENDING UPGRADE
	06-JUL-2000	06:00	06:00	DROPPED FROM REPORT 4-28-2000 PENDING UP-GRADE / MIRU KEY ENERGY RIG #810 / KILL WELL / ND DRY HOLE FLANGE / NU BOP / RIH w/ESP TD 3000 RENTAL PUMP & TWO CAP STRINGS ON 227 JTS 2 7/8" IPC TBG / TS @ 7600' / ND BOP / NU SEABOARD WH / HOOK-UP ELECT. / STARTED PUMP / PUMPED UP IN 10 MIN / PUT ON PRODUCTION @ 8:30 PM /
	07-JUL-2000	06:00	06:00	SL 12 HRS / REC 840 MCF RATE , 2200 BWPD RATE / 60 HTZ, 77 AMPS, 95 DEG F TEMP , PBHP - 847 PSI / METER MAX OUT @ 100 INCHES DIFFERENTIAL / WILL CHAGE PLATE TODAY / & INCREASE HTZ TO 63 HTZ.