

Kerr-McGee Oil and Gas Corporation
DIMS - Well Operations Log

Well Name: WEST INDIAN BASIN #1 Y - From: 01-JAN-1989 To: 31-DEC-2000

Event Description	Activity Date	From Time	To Time	Operation Description
Drilling	02-MAR-2000	06:00	08:00	BUILD LOCATION @ 660' FSL & 2180' FWL, SEC 17; T21S; R23E / SET 40' OF 16" CONDUCTOR PIPE, GROUTED IN W/READY MIX / UNITED DRILLING INC AIR DRILLED & SET 34 JTS 9 5/8" - 36#/FT-K55 STC CSG / CS 1300' / FC 1252' / HOWCO CMT'D CSG TO 29' F-SURF / USED READY MIX TO BRING CMT TO SURF PER BLM / MIRU McVAY DRILLING RIG #4 ON 03-01-2000 / RKB-GND 16.50'
		08:00	09:00	NU 11" X 5M BOP STACK W/HYDRIL
		09:00	14:00	MANN WELDING SERVICE TST BOP'S, KILL LINE, HYDRIL, & CHOKE MANIFOLD TO 3000 PSI W/CHART PER BLM REQ'S
		14:00	15:15	TIH W/BIT #1 & TAG @ 1242'
		15:15	15:30	TST CSG TO 1000 PSI / HELD OK
		15:30	16:45	DRILL OUT FC & DO CMT TO 1280' / CIRC CLN
		16:45	17:00	TST SHOE JT TO 1000 PSI / HELD OK / FIN DO CMT IN SHOE JT
		17:00	02:45	DRLG 8 3/4" HOLE F-1300' T-1805'
		02:45	03:00	SURVEY @ 1747' - 1 DEG
		03:00	06:00	DRLG F-1805' T-1945' / 645' IN 12 3/4 HRS DRLG NO POLLUTION / NO ACCIDENTS REPORTED
	03-MAR-2000	13:00	13:15	WL SURV @ 2239' - 1 DEG / BOP DRILL
		13:15	23:30	DRLG F-2297' T-2787'
		23:30	23:45	WL SURV @ 2729' - 1 1/2 DEG
		23:45	03:00	DRLG F-2787' T-2840' / BIT PR DROPPED
		03:00	04:30	DROP TOTCO / BOP DRILL / TOH FOR BIT #2
		04:30	04:45	CHG BITS / WORK BLIND RAMS IN BOP
		04:45	05:45	TIH W/BIT #2
		05:45	06:00	BRK CIRC & WSH 41' TO BTM / NO FILL NO POLLUTION / NO ACCIDENTS REPORTED
	04-MAR-2000	06:00	18:30	DRLG 8 3/4" HOLE F-2840' T-3282'
		18:30	18:45	WL SURV @ 3224' - 1 3/4 DEG
		18:45	06:00	DRLG F-3282' T-3680' NO POLLUTION / NO ACCIDENTS REPORTED
	05-MAR-2000	06:00	07:00	DRLG 8 3/4" HOLE F-3680' T-3715'
		07:00	07:15	INSTALL BELL NIPPLE & BOP DRILL
		07:15	09:15	DRLG F-3715' T-3778'
		09:15	09:30	WL SURV @ 3720' - 1 3/4 DEG
		09:30	01:15	DRLG F-3778' T-4276'
		01:15	01:30	WL SURV @ 4218' - 1 1/4 DEG
		01:30	06:00	DRLG F-4276' T-4440' NO POLLUTION / NO ACCIDENTS REPORTED
	06-MAR-2000	06:00	14:30	DRLG 8 3/4" HOLE F-4440' T-4748'
		14:30	15:30	WL SURV @ 4690' - 4 3/4 DEG / H2S DRILL
		15:30	19:30	DRLG F-4748' T-4844'
		19:30	20:00	WL SURV @ 4786' / BOP DRILL
		20:00	01:00	DRLG F-4844' T-4939'
		01:00	01:30	WL SURV @ 4881' / BOP DRILL
		01:30	06:00	DRLG F-4939' T-4980' NO POLLUTION / NO ACCIDENTS REPORTED
	07-MAR-2000	06:00	08:00	DRLG 8 3/4" HOLE F-4980' T-5002'