

WELL TEST INTERPRETATION REPORT #:6537826		PAGE: 2, 3-NOV-00
CLIENT : DEVON ENERGY		
REGION :CSD DISTRICT:HOBBS BASE :MIDLAND ENGINEER: J. DAUGHERTY	SEQUENCE OF EVENTS	FIELD:W/C ZONE :MORROW WELL :S.C. 25 A SC-1 LOCATION:S25T20SR26E

DATE	TIME (HR:MIN)	DESCRIPTION	ET (MINS)	BHP (PSIA)	WHP (PSIG)
02-NOV	20:08	HYDROSTATIC MUD	-3	5299	
	20:11	START FLOW ON 1/8" HOSE	0	302	
	20:12	3.0 INCHES IN BUCKET	1		
	20:13	4.0 " " "	2		
	20:14	6.0 " " "	3		
	20:15	BOTTOM OF BUCKET	4		
	20:16	12.0oz	5		
	20:16	END FLOW & START SHUT-IN	5	304	
	21:16	END SHUT-IN	65	2074	
	21:18	START FLOW ON 1/8" HOSE	67	321	
	21:18	BOB @ 15 SECONDS	67		
	21:19		68		2.6
	21:20		69		3.0
	21:21		70		3.2
	21:22		71		3.5
	21:23		72		3.8
	21:28		77		4.9
	21:33		82		5.8
	21:38		87		6.4
	21:43		92		6.8
	21:48		97		7.0
	21:58		107		7.2
	22:08		117		7.4
	22:58		167		7.4
	23:08	GAS TO SURFACE	177		7.6
	23:10	CHANGED CHOKE 1/4" TO PIT	179		9.2
	23:18		187		8.4
	23:33		202		5.8
	23:43		212		5.2
	23:48		217		5.2
	23:48	END FLOW & START SHUT-IN	217	377	
03-NOV	07:25	END SHUT-IN	674	4520	

Continued next page