

Indian Hills Unit No. #36

Report Date	TMD	24 Hour Summary	Last BOP Test Date	BOP Tests						
				Annular Test (psi)	RAM Test (psi)	Choke Line Test (psi)	Choke Manifold Test (psi)	Kelly Hose Test (psi)	Shand Pipe Manifold Test (psi)	Diverter Test (psi)
1/9/2002	56	Location built by Sweat Const. Set 56" (KB) of 14" conductor. MFR. McVay #4. Shut down for night.		0	0	0	0	0	0	0
1/10/2002	130	Finished rigging up. PU BHA. Spudded & aired drilled f/ 56" V 130'.		0	0	0	0	0	0	0
1/11/2002	780	Aired drilled f/ 130' V 780'. Air drilling @ 0600 hrs.		0	0	0	0	0	0	0
1/12/2002	1,202	POOH f/ bit. TIH w/ Bit #2RR. Drill f/ 780' V 1202. Surface T.D. POOH L/D big collars w/ SS, reamer, & bit. R/U casers & run 27' of 9 5/8" csg. Cemented csg. Plug down @ 1:45A.M. Cir 100skts V pit. WOC 31 hrs.		0	0	0	0	0	0	0
1/13/2002	1,202	N/D surface stack cut off surface pipe & weld on braden head. N/U BOP w/ Hydril & hooked up flowline & manifold. Tested BOP stack, manifold, kill line, floor valve, & mudlines. TIH w/ bit.	1/13/2002	2000	3000	3000	3000	3000	3000	3000
1/14/2002	2,085	Finish TIH. Drill out cement & plug. Tested csg. O.K. Blew hole dry. Drill f/ 1202' V 2085'.		0	0	0	0	0	0	0
1/15/2002	2,520	Drill t. KOP. Switch V w/ tr. & Cir. POOH w/ bit. Picked up motor & new bit. TIH & R/U wireline & run Gyro. Orient motor & start drilling curve. Drilling w/ 1.5 degree motor f/ 2350' V 2520' sliding & rotating		0	0	0	0	0	0	0
1/16/2002	2,753	Dir drilled f/ 2520' V 2753'. Lost pump pressure. TOO. Twisted off Shock tool. TI w/ overshot. TOH. Full recovery. Lost Motor & bit in hole while making up shock sub. WO fishing tools @ 0600 hrs.	1/16/2002	2000	3000	3000	3000	2500	2500	0
1/17/2002	3,030	TIH w/ Magnet. Recovered DP float. TIH. Screwed into fish @ 2729'. TOH. L/D fish. TIH w/ new motor & bit. Dir drilled f/ 2753' V 3030' w/ full returns.		0	0	0	0	0	0	0
1/18/2002	3,680	Dir drilled f/ 3030' V 3680'. Drilling w/ full returns @ 28'/hr.		0	0	0	0	0	0	0
1/19/2002	4,200	Dir drilled f/ 3680' V 4088'. TOH. TIH w/ new bit. Reamed 67'. Dir. drilled f/ 4088' V 4200'. Drilling @ 30'/hr.		0	0	0	0	0	0	0
1/20/2002	4,840	Directional drilled f/ 4200' V 4840'.		0	0	0	0	0	0	0
1/21/2002	5,440	Directional drilled f/ 4840' V 5440'. Drilling @ 28'/hr. (rot) Slide (18'/hr)		0	0	0	0	0	0	0
1/22/2002	6,000	Dir. drilled f/ 5440' V 6000'. Drilling w/ full returns @ 28'/hr.		0	0	0	0	0	0	0
1/23/2002	6,620	Dir drilled f/ 6000' V 6620' w/ full returns.		0	0	0	0	0	0	0
1/24/2002	7,050	Drill V 7050' POOH f/ bit.		0	0	0	0	0	0	0
1/25/2002	7,555	Finish RIH w/ bit & Directional drill. Cir gas.		0	0	0	0	0	0	0

RECEIVED

2117 FEB 22 AM 9:49

SURFACIAL DATA UNIT
NORWALD OFFICE