

HOBBS DISTRICT
COMPLETION OR RE-COMPLETION PROCEDURE

16" @ 122'
Cemented to
Surface

Date 4-14-67
Pool Name: Bandana Point Penn Gas
Lse. Name & Well No. Bandana Point Unit Well No. 1

Zero Point 17 Ft. Above Csg.-Head Flange

Orig. T.D. 12,262 Ft.; Pres. P.B.D. 10,037 Ft.

Tbg. 310 Jts., 9709 Ft., 2 "EUE, 4.7 #,
J-55 Gr., 8R Thd.

Pkr. 2 "X 5-1/2", Mfr. Sweet
Model or Type HD-100 Set at 9726 Ft.

Workover Fluid & Wt. Well mud in annulus

10-3/4" @ 2277'

Cemented to
Surface

9 7/8" To 5300'
Then 7 7/8" To T.D.

Top cut 4910

6562

Squeeze
Cemented
W/300 Sx.

6569

H.W. packer at 9726'

9782'

9796'

P.B.D. - 10,037'

5-1/2" @ 10,150'
Cemented to - 4910'

T. D. 12,262'

RECEIVED

APR 28 1967

O. C. C.
ARTESIA, MEXICO

RECEIVED
APR 27 1967
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO