

## OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

## MISCELLANEOUS REPORTS ON WELLS

30-015-00376

Submit this report in triplicate to the Oil Conservation Commission or its proper agent within ten days after the work specified is completed. It should be signed and sworn to before a notary public for reports on beginning drilling operations, results of shooting well, results of test of casing shut off, result of plugging of well, and other important operations, even though the work was witnessed by an agent of the Commission. Reports on minor operations need not be signed and sworn to before a notary public. See additional instructions in the Rules and Regulations of the Commission.

Indicate nature of report by checking below.

|  |   |  |  |
|--|---|--|--|
| REPORT ON BEGINNING DRILLING OPERATIONS                    |   | REPORT ON REPAIRING WELL                       |  |
| REPORT ON RESULT OF SHOOTING OR CHEMICAL TREATMENT OF WELL |   | REPORT ON PULLING OR OTHERWISE ALTERING CASING |  |
| REPORT ON RESULT OF TEST OF CASING SHUT-OFF                |   | REPORT ON DEEPENING WELL                       |  |
| REPORT ON RESULT OF PLUGGING OF WELL                       | X |  |  |

Midland, Texas  
DateJuly 2, 1946  
PlaceOIL CONSERVATION COMMISSION,  
SANTA FE, NEW MEXICO.

Gentlemen:

Following is a report on the work done and the results obtained under the heading noted above at the \_\_\_\_\_

D. C. De Vito State Well No. 1 in the  
Company or Operator Lease  
Center of NE  $\frac{1}{4}$  NE  $\frac{1}{4}$  of Sec. 19, T. 23 S, R. 26 E, N. M. P. M.,  
Wilcoat Field, Eddy County.

The dates of this work were as follows: June 15, 16, 17 &amp; 18, 1946

Notice of intention to do the work was (~~was not~~) submitted on Form C-102 on June 15 19 46  
and approval of the proposed plan was (~~was not~~) obtained. (Cross out incorrect words.)

## DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Filled hole with mud from T. D. 2753' up to 1650', set bridge at 1650' poured a 30' cement plug on top of bridge. On June 17th. filled hole with mud from top of cement plug up to 300', set bridge at 300' and poured a 30 foot cement plug on top of bridge. Pulled 8  $\frac{1}{4}$  inch casing and filled hole with mud up to 5' from the surface, leaving the 12  $\frac{1}{2}$  inch casing in the hole. Filled the last five feet with concrete and embedded a 4 inch pipe in the concrete rising 4 feet above the surface as a marker.

Witnessed by Harvey E. Yates Drilling Contractor  
Name Company Title

Subscribed and sworn before me this \_\_\_\_\_

I hereby swear or affirm that the information given above is true and correct.

\_\_\_\_\_ day of \_\_\_\_\_, 19 \_\_\_\_\_

Name \_\_\_\_\_

Position \_\_\_\_\_

Notary Public

Representing \_\_\_\_\_  
Company or Operator

My commission expires \_\_\_\_\_

Address \_\_\_\_\_

Remarks:

Name \_\_\_\_\_