

DST 3086-3106'. Tool open 2 hours, 10 minutes. Fair blow thru-out test. Rec. 1580' gas in drill pipe, 301' frothy gas & slight oil cut mud. IFP & FFP 120#, 20 minute SIP 215#.

DST 3164-3200'. Tool open 3 hours, light blow thru-out test. Rec. 645' salty sulphur water, no shows. IFP 55#, FFP 340#, 20 minute SIP 1265#.

DST 4590-4609'. Tool open 3 hours, light blow thru-out test. Rec. 40' mud, 102' slightly oil & gas cut mud. IFP 28#, FFP 80#, 20 minute SIP 120#.

DST 4976-5017'. Tool open 3 hours. Rec. 1090' gas in drill pipe & 125' drilling mud. IFP 95#, FFP 95#, 20 minute SIP 155#.

DST 5024-5064'. Tool open 3 hours. Rec. 1025' gas in drill pipe, 370' salt water. IFP 90#, FFP 380#, 20 minute SIP 1800#.

DST 5160-5238'. Tool open 3 hours, fair blow thru-out test. Rec. 4350' gas in drill pipe, 35' drilling mud. IFP & FFP 110#, 20 minute SIP 110#.

DST 6320-6344'. Tool open 35 minutes. Rec. 20' mud. IFP 60#, FFP 60#, 20 minute SIP 60#.