

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Francisca Corp.	8. Farm or Lease Name Beeman
3. Address of Operator Box 742 Artesia, New Mexico 88210	9. Well No. #1
4. Location of Well UNIT LETTER K 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE West LINE, SECTION 2 TOWNSHIP 24S RANGE 28E NMPM.	10. Field and Pool, or Wildcat Wildcat
15. Elevation (Show whether DF, RT, GR, etc.)	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input checked="" type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER Progress Report <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Started drilling work September 16, 1968
Drilling Cement plug from surface of pipe down to 35' in 70D production string, cleaned out mud from 35' down to 4400'; drilled cement plug from 4400' to 4687'; drilled wire line bridge 4687' to 4700'; drilled cement plug to 4850'; drilled and cleaned out mud to 6000'; started and drilled on wire line bridge from 6000' to 6005'; still drilling on iron and balling mud, water and oil; first oil showed up from 4670' to 4700', estimated making 5 to 10 barrels per day from 4676' to 4687'. Shut down drilling operations for repairs. Plan to move in rotary rig to finish drilling well and cleaning out to original depth of 8150' and will continue deepening hole by drilling a head with large rotary.

RECEIVED

NOV 22 1968

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <i>Stanley L. Jones</i>	TITLE President	DATE November 29, 1968
APPROVED BY <i>W. A. Gessett</i>	TITLE	DATE 1968

CONDITIONS OF APPROVAL, IF ANY: