

| | |
|------------------------|---|
| NO. OF COPIES RECEIVED | 3 |
| DISTRIBUTION | |
| SANTA FE | / |
| FILE | / |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | / |

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION

DEC 26 1967

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

| |
|--|
| 5a. Indicate Type of Lease |
| State <input type="checkbox"/> Fee <input checked="" type="checkbox"/> |

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

| | |
|--|---|
| 1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Water Injection Well | 7. Unit Agreement Name Malaga Unit |
| 2. Name of Operator Morris R. Antweil | 8. Farm or Lease Name Tract 7 |
| 3. Address of Operator Box 2010, Hobbs, New Mexico 88240 | 9. Well No. 1 |
| 4. Location of Well UNIT LETTER P 990 FEET FROM THE South LINE AND 330 FEET FROM THE East LINE, SECTION 13 TOWNSHIP 24 S RANGE 28E NMPM. | 10. Field and Pool, or Wildcat Malaga |
| 15. Elevation (Show whether DF, RT, GR, etc.) 2942' GL | 12. County Eddy |

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

| | | | |
|--|---|--|---|
| PERFORM REMEDIAL WORK <input type="checkbox"/> | PLUG AND ABANDON <input type="checkbox"/> | REMEDIAL WORK <input type="checkbox"/> | ALTERING CASING <input type="checkbox"/> |
| TEMPORARILY ABANDON <input type="checkbox"/> | CHANGE PLANS <input type="checkbox"/> | COMMENCE DRILLING OPNS. <input type="checkbox"/> | PLUG AND ABANDONMENT <input type="checkbox"/> |
| PULL OR ALTER CASING <input type="checkbox"/> | OTHER <input type="checkbox"/> | CASING TEST AND CEMENT JOB <input type="checkbox"/> | |
| | | OTHER Conversion to water injection <input checked="" type="checkbox"/> | |

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Under authority of Commission Order No. R-3245:
Pulled rods, pump, and tubing. Cleaned out open hole to TD
(measured at 2738' from GL) with sand pump. Washed open
hole with 500 gals. xylene containing 10 gals. Hi-Flo. Ran
2-3/8" tubing and set Guiberson tension packer at 2660'.
Treated with 250 gals 15% Fe acid. Began water injection
21 Dec. 67. Initial injection 200 bbl./day.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R. M. Williams TITLE Agent DATE 22 Dec. 67

APPROVED BY W. A. Everett TITLE Agent DATE 22 Dec. 67
 CONDITIONS OF APPROVAL, IF ANY: