



[illegible]

U. S. GOVERNMENT PRINTING OFFICE

16-48094-1 U. S. GOVERNMENT PRINTING OFFICE

After cementing the casing at 2731, well was drilled to 2787 at which point a balling test showed 1 1/2 bbls. fluid, 70% oil. Well was then hydraulicked 2788-2787 with 1500 gals on 4-15-53. After balling casing well cased to 2810 and 30 bbls water in 9 1/2 hrs. Pumped cementing in casing by squeezing through perforation in casing at 2807 and 2808 with a total of 580 cu cement in two stages. Run temperature survey. Found top cement @ 2807. Drilled cement out to 2254 and tested perforations by balling down for 30 minutes. No fluid entry. Drilled out remainder of cement and formation to production. Run tubing and installed pumping equipment to place well on production.