

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Max M. Wilson</u>		Lease <u>Jernigan Joint Unit</u>		Well # <u>1</u>	
Location of Well	Unit <u>6605+660W</u>	Section <u>5</u>	Township <u>24</u>	Range <u>25</u>	County <u>Eddy</u>
Drilling Contractor			Type of Equipment <u>Cable Tools</u> <u>Ritony</u>		
<u>APPROVED CASING PROGRAM</u> <u>11500 Dev.</u>					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
	<u>13 7/8</u>	<u>48</u>	<u>New</u>	<u>1200</u>	<u>Circ. 24 inches</u>
	<u>9 7/8</u>	<u>40</u>	<u>New</u>	<u>4200</u>	<u>to the lock</u>
	<u>4 1/2</u>	<u>9.5+10.5</u>	<u>New</u>	<u>11500</u>	
Casing Data:					
Surface <u>41</u> joints of <u>13 7/8</u> inch <u>54.5</u> # Grade <u>J</u>					
(Approved) <u>(Rejected)</u> <u>R.L.L.</u>					
Inspected by <u>R.L.L.</u> date <u>9-19-64</u>					
Cementing Program					
Size of hole <u>17 1/2</u> Size of Casing <u>13 7/8</u> Sacks cement required <u>854 Cu ft</u>					
Type of Shoe used <u>Guide</u> Float collar used <u>yes</u> Btm 3 jts welded <u>Thread Lock</u>					
TD of hole <u>12346</u> Set <u>1231</u> Feet of <u>13 7/8</u> inch <u>54.5</u> # Grade <u>J</u>					
New-used csg. @ <u>1234</u> with _____ sacks neat cement around shoe					
+ _____ sax _____ additives <u>See bottom of sheet</u>					
Plug down @ <u>3135</u> (PM) (PM) Date <u>9-19-64</u>					
Cement circulated <u>No</u> No. of Sacks _____					
Cemented by <u>W. Halliburton</u> Witnessed by <u>R.L. Stamets</u>					
Temp. Survey ran @ <u>8:45</u> (PM) (PM) Date <u>9-19-64</u> top cement @ <u>160'</u>					
Casing test @ <u>4:55</u> (PM) (PM) Date <u>9-21-64</u>					
Method Used <u>Pressure</u> Witnessed by <u>R.L. Stamets</u>					
Checked for shut off @ <u>4:55</u> (PM) (PM) Date <u>9-21-64</u>					
Method used <u>Pressure</u> Witnessed by <u>R.L. Stamets</u>					
Remarks: <u>Cemented with 200 sx incor 50/50 pozmix 8% gel</u>					
<u>2% CaCl, 350 SX incor 4% gel 2% CaCl, 150 SX</u>					
<u>incor neat 2% CaCl cement came to 160 feet</u>					
<u>Filled hole with 150 sax incor neat</u>					