

NUMBER OF COPIES RECEIVED 4	
DISTRIBUTION	
SANTA FE	
FILE	1
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL
	GAS
PRODUCTION OFFICE	
OPERATOR	2

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company Delta Drilling Company				Address % OIL REPORTS & GAS SERVICES BOX 763 HOBBS, NEW MEXICO			
Lease Jurnegan Point Unit	Well No. 1	Unit Letter M	Section 5	Township 24 S	Range 25 E		
Date Work Performed 10/4 to 10/7/64	Pool Wildcat			County Eddy			

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Drilled 12 1/4" hole to 4880 and cemented 9 5/8" 36# & 40# (32 jts 40# on bottom) J-55 New casing at 4880 with D.V. tool at 3222. Cemented with 325 sacks 50/50 Posmix Incor 4% gel and 150 sacks Incor 2% calcium chloride. Plug down 12:35 A.M. 10/5/64. Opened D.V. tool and lost returns. WOC 13 hours and drilled D.V. tool and cleaned out to 4845. Top of cement by temperature survey 4200. Cemented down outside of 9 5/8" casing with 250 sacks 50/50 Posmix Incor 2% gel 4% calcium chloride, 435 sacks 50/50 Posmix Incor 4% gel and 200 sacks 50/50 Posmix Incor 8% gel. Job complete 4:45 A.M. 10/6/64. Ran temperature survey 4600' to surface, indicated solid cement 4600 to 80 feet. Pressure tested casing 11:30 P.M. 10/7/64 with 1500# for 30 minutes, test O.K.

Witnessed by Ted Ferguson	Position Production Supt.	Company Delta Drilling Company
-------------------------------------	-------------------------------------	--

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	

RECEIVED

Perforated Interval(s)	Open Hole Interval	Producing Formation(s)	OCT 30 1964
------------------------	--------------------	------------------------	--------------------

RESULTS OF WORKOVER

O. C. C.

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by ML Armstrong	Name A. L. Smith
Title OIL AND GAS INSPECTOR	Position Agent
Date OCT 30 1964	Company Delta Drilling Company