



915-367-1488
915-367-1313

5/2/66

Permit To Drill - Wildcat Dev-Oil

12/1/66

Liner Btm @ 14570 Top 11,882

11/23/66

PBTD 14250

20" @ 405 - Circ

11/30/66

Perf Morrow 13768-783

13 3/8 @ 3657 - Circ

11/30/66

Log Collapsed @ 8551-97
Set CTRPC 13693

7 5/8 @ 12,202 -

DU @ 6488

1/15/67

Perf Morrow 13246-13424

Sqz DUTool

1/30/67

TA Morrow Zone - Pks w/ plug in place

Re Sqz DUTool

2/14/67

Request 2000 Bbl Test All for Strawn

5 1/2" Liner 11,882-14570

2/24/67

Strawn Completion

5 1/2 @ 11,875 TOC 3200

at

1/8/73

Request Test Morrow + dual Complete

2/5/73

TA Strawn

12154-12166

2/5/73

Swabbed in Morrow - Completion in Morrow

6/28/88

Request Test completion in Strawn

