

PAGE 2

DRILL STEM TEST DATA

SUPERIOR - COLLATT EST COM. #

DST #6

11,591-11,950

Halliburton Tester on 4-1/2" and 3-1/2" CP, 1000' water cushion, 5/8" bottom hole choke. Pkrs set @ 11,585 & 11,591. TO for 20 min preflow w/strong blow, GTS in 25 mins. SI for 70 min ISIP. TO for 5 hr test thru 1/2" surf chk, TP 115# max after 2-1/2 hrs w/est gas rate 850 MCFPD. Changed to 1/4" chk, TP 320# max after 1-1/2 hrs w/500 MCFGPD rate. Changed back to 1/2" chk, TP @ end of test 145#, w/1000 MCFGPD rate. SI for 5 hr FSIP. POH & rec 1000' wtr cush + 1143' GCM, 1 hr ISIP 5250, FP 649-909, 5 hr FSIP 5207, HP 6704 in & 6619 out, BHT 182°.