

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TR. CASE\*  
(Other instructions on re-  
verse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 028961

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

West Huapache Unit

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

30-23S-22E

12. COUNTY OR PARISH

Eddy Co.

13. STATE

N.M.

1. OIL ☐ GAS ☒ OTHER ☐  
WELL WELL Wildcat2. NAME OF OPERATOR  
Cities Service Oil Company3. ADDRESS OF OPERATOR  
Box 69, Hobbs, New Mexico4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

740' FNL &amp; 2310' FEL, Sec. 30-23S-22E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

GR 5428

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON\* ☐CHANGE PLANS ☐

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐

(Other) Set surface pipe

REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT\* ☐(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Drilled 12 1/4 hole to 1450'. Ran 1439' 9 5/8, 32.3#, H-40, STC casing set @ 1450'. Cemented w/400 sx Class C cement with 10# Gilsonite and 2% CaCl<sub>2</sub> and 100 sx Class C cement w/2% CaCl<sub>2</sub>. Plug down at 10:55 AM 3-23-70. Cement did not circulate. Ran 3/4" tubing to top of cement at 200'. and cemented with 75 sx Class C cement. Cement circulated.

USGS witnessed cementing work.

Tested BOP to 1000 psi - held OK. Drilled shoe &amp; tested casing to 800 psi. Test OK.

RECEIVED

APR 3 1970

G. C. C.

ARTESIA, OFFICE

REC'D

APR 2 - 1970

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Production Engineer

DATE March 31, 1970

(This space for Federal or State use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD PURPOSES  
APR 2 - 1970  
Date  
ACTING District Engineer

\*See Instructions on Reverse Side