

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TWO
(Other instruct.
verse side)CATE*
or re-Copy to SF
Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 040547

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Gulf Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Undesignated

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 1, T-23-S, R-26-E

12. COUNTY OR PARISH 13. STATE

Eddy

N. M.

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Pennzoil United, Inc.

3. ADDRESS OF OPERATOR

P. O. Drawer 1828 - Midland, Texas 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1980 FSL & 1980 FWL of Section 1, T-23-S, R-26-E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3234.5'

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

Cement & Casing

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

5-30-70 Drilled 8 1/2" hole to 12,074'. Ran logs. Ran 5 1/2" OD, 17 & 20#, N-80 casing w/B&W liner hanger. - Set casing on bottom w/top of liner hanger at 6704'. Cemented w/1,350 sx Class "C" 2% gel with 5# salt & 3/4% friction reducer. Plug down at 2:30 P.M. 5-31-70. Washed out to top of liner and ran temperature survey. Top of cement at 6730'. Tested top of liner with 3,000# for 30 min. - Tested O.K.

Prep to start completion.

RECEIVED

JUN 4 1970

O. C. C.
ARTESIA, OFFICE

RECEIVED

JUN-3 1970

G. S. SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct.

SIGNED

TITLE Drilling Superintendent

DATE 6-2-70

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD PURPOSES

JUN - 3 1970

Date

ACTING

District Engineer

*See instructions on Reverse Side