

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	3

RECEIVED

NEW MEXICO OIL CONSERVATION COMMISSION

O. C. C.  
ARTESIA, OFFICE

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
L-1902

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator TEXACO Inc. ✓	8. Farm or Lease Name N.M. 'DD' State Com.
3. Address of Operator P.O. Box 728 - Hobbs, New Mexico 88240	9. Well No. 1
4. Location of Well UNIT LETTER <u>G</u> <u>1655</u> FEET FROM THE <u>North</u> LINE AND <u>2310</u> FEET FROM THE <u>East</u> LINE, SECTION <u>32</u> TOWNSHIP <u>24-S</u> RANGE <u>26-E</u> NMPM.	10. Field and Pool, or Wildcat White City-Pennsylvanian
15. Elevation (Show whether DF, RT, GR, etc.) 3415' GR	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH 575'

SPUDDED 13-3/4" HOLE 10:00 A.M. JULY 12, 1970

Ran 1532' (47 joints) 10-3/4" OD 40.5# & 32.74# Casing and cemented @ 1545'. Stg #1 w/300 sx TLW w/3# salt/sx & 500 sx Class C w/1% Cacl. Stg #2 cemented w/700 sx TLW w/3# salt/sx & 1/4# Flocele/sx. Followed w/100 sx Class C w/1% Cacl. Cement circulated. Plug @ 1507'. Job complete 6:30 P.M. July 23, 1970.

Tested 10-3/4" OD casing w/600# for 30 minutes from 4:15 P.M. to 4:45 P.M. July 24, 1970. Tested O.K. Drilled out plug. Retested w/600# for 30 minutes from 8:15 P.M. to 8:45 P.M. July 24, 1970. Tested O.K. Job complete 8:45 P.M. July 24, 1970.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Assistant District Superintendent DATE July 28, 1970

APPROVED BY W. A. Gressett TITLE OIL AND GAS INSPECTOR DATE JUL 30 1970

CONDITIONS OF APPROVAL, IF ANY: