

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

RECEIVED
NEW MEXICO OIL CONSERVATION COMMISSION

JAN 4 1971

O. & G.
ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
L-1582	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Corinne Grace		8. Farm or Lease Name Panagra Corn
3. Address of Operator c/o Oil Reports & Gas Services, Inc., Box 763, Hobbs, New Mexico		9. Well No. 1
4. Location of Well UNIT LETTER B 990 FEET FROM THE North LINE AND 1980 FEET FROM THE East LINE, SECTION 11 TOWNSHIP 23 S RANGE 26 E NMPM.		10. Field and Pool, or Wildcat Undes. S. Carlsbad-Morrow
15. Elevation (Show whether DF, RT, GR, etc.) 3268.5 GR		12. County Eddy

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Cemented 13 3/8" 54# H-40 casing at 350 feet with 200 sacks Lone Star "C" and 115 sacks Trinity lite weight cement. Cement came back to 20' of surface. Pumped 35 sacks around top of casing. Job complete 12/3/70. Moved off cable tools. Moved in rotary 12/9/70, pressure tested casing with 1000# for 30 minutes, test O.K.

Cemented 8 5/8" 32# J-55 casing at 5400 with 3020 sacks 50/50 poxmix, 4% gel, 10# salt per sack, 1/4# sulfate flakes per sack and 100 sacks incer 2% calcium chloride. Plug down 5:30 P.M. 12/24/70. WOC 18 hours, pressure test casing with 1600# for 30 minutes, test O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *Houma Holles* TITLE Agent DATE 12/30/70

APPROVED BY *W. A. Gressett* TITLE Director DATE JAN 6 1971

CONDITIONS OF APPROVAL, IF ANY: