

RECEIVED

MAY 1 1972  
NEW MEXICO OIL CONSERVATION COMMISSION  
5-1-72  
O. C. C.  
ARTESIA, OFFICE

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No. L-1582	
7. Unit Agreement Name	
8. Farm or Lease Name Panagra Com	
9. Well No. 1	
10. Field and Pool, or Wildcat Wildcat	
12. County Eddy	

**SUNDY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	2. Name of Operator Corinne Grace
3. Address of Operator P. O Box 1418 Carlsbad, New Mexico	4. Location of Well UNIT LETTER B 990 FEET FROM THE North LINE AND 1980 FEET FROM THE East LINE, SECTION 11 TOWNSHIP 23 S RANGE 26 E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3283 KB	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER Progress Report <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

9/27/71

Plugged back depth to 11,246', top of retrievable bridge plug per Schlumberger. Ran TTBP to 11,241'. Dropped 5' cement on top of plug. Found top of plug @ 11,231. Set 10' cement on top of plug. Set BFC Model FWP plug in the on-off tool @ 10753'.

10/1/71

Top of tubing placed Rector back pressure valve, removed blow-out preventer, set Xmas Tree and removed back pressure valve.

3/20/72

Top of tubing placed Rector Back Pressure Valve.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Corinne Grace TITLE Operator DATE 4/27/72

APPROVED BY For Record Only TITLE OIL AND GAS INSPECTOR DATE JUL 21 1972  
CONDITIONS OF APPROVAL, IF ANY: