

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

RECEIVED  
NEW MEXICO OIL CONSERVATION COMMISSION

JUN 7 1971

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.

### SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>CITIES SERVICE OIL COMPANY</b>	8. Farm or Lease Name <b>SPENCER A</b>
3. Address of Operator <b>P.O. BOX 69, HOBBS, NEW MEXICO 88240</b>	9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>0</b> , <b>660</b> FEET FROM THE <b>SOUTH</b> LINE AND <b>1980</b> FEET FROM THE <b>EAST</b> LINE, SECTION <b>30</b> TOWNSHIP <b>22S</b> RANGE <b>27E</b> NMPM.	10. Field and Pool, or Wildcat <b>S. Carlsbad Morrow Undes.</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3184 Gr.</b>	12. County <b>EDDY</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 10610 LIME. Prep to drill ahead. Ran 77 jts. (3317.88') 7" OD 29# N-80, 88 jts. (2836.41') 7" OD 26# N-80, and 104 jts. (4438.67') 7" OD 23# N-80 casing set and cemented @ 10609 w/380 sacks of Class 'C' cement w/7# Salt/sack and 3/4% CFR-2. Plug down @ 11:15 AM on 5-15-71. Ran temp. survey. Top of cement @ 7800. WOC 24 hrs. Tested 7" casing and rams to 1000 psi for 30 minutes with no drop in pressure.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. A. Gressett TITLE District Administrative Super. DATE June 4, 1971

APPROVED BY W. A. Gressett TITLE OIL AND GAS DIRECTOR DATE JUN 5 1971

CONDITIONS OF APPROVAL, IF ANY: