

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANITARY	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

RECEIVED NEW MEXICO OIL CONSERVATION COMMISSION

MAY - 1 1978

O. C. C.
ARTESIA, OFFICE

Form C-101
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDARY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR OPERATIONS TO BE DONE IN THE SAME OR DIFFERENT RESERVOIR.
SEE INSTRUCTIONS FOR FURTHER INFORMATION.)

1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER

2. Name of Operator
Cities Service Company

3. Address of Operator
P. O. Box 1919, Midland, Texas

4. Location of Well
UNIT LETTER **0** **660** FEET FROM THE **South** LINE AND **1980** FEET FROM
East THE LINE, SECTION **30** TOWNSHIP **22S** RANGE **27E** RANGE

5. Elevation (Show whether DF, RT, GR, etc.)

5a. Indicate Type of Lease
State ☐ Fee ☒

5. State Oil & Gas Lease No.

7. Unit Agreement No.

8. Field or Lease Name
Spencer "A"

9. Well No.
1

10. Field and Pool, or Wildcat
So. Carlsbad (Strawn)

12. County
Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER Abandon Morrow & Test Additional Strawn zone ☒	CASING TEST AND CEMENT JOBS ☐	OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1193.

T. D. 11,820' P.B. T. D. 11,764

- MIRU pulling unit. Kill well w/2% KCL water. ND tree. NU BOP.
- Release Baker Lok-Set packer @ 11,325' and release tubing from Baker Model D Packer @ 11,490'.
- Set CIBP on wireline at approximately 11,350' to P&A Morrow. Dump 35' cement on top of bridge plug. New PBTD Should be 11,315'.
- Set CIBP on wireline at approximately 10,390' to P&A Strawn. Dump 35' cement on top of bridge plug.
- Circulate hole w/2% KCL water. Spot 50 gallons acetic acid 10,300 - 10,350'.
- Perforate Strawn 10,323' to 10,331' using 4" casing gun and 2 shots/ft.
- RIH w/muleshoed tubing sub and Baker Lok-Set packer on 2-3/8" Buttress tubing and set packer at approximately 10,250'. Swab well in.
- Test well natural.
- If necessary, acidize well.
- Backflow treatment and test.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED: *E. Spindler* TITLE: Region Operation Mgr. DATE: April 28, 1978

APPROVED BY: *W. A. G. G. G.* TITLE: ENGINEER, DISTRICT DATE: MAY 2 1978

CONDITIONS OF APPROVAL, IF ANY: