

CITIES SERVICE COMPANY
 SPENCER "A" No. 1
 BOTTOM HOLE PRESSURE BUILD-UP TEST
 TABULATION OF PRESSURE AND TIME

<u>DATE</u>	<u>TIME</u>	<u>CUM. HRS./MIN.</u>		<u>PSIG @ 10,327 FEET</u>
5-30-78	2:45 PM	00 HRS.	00 MIN.	2584 SHUT-IN, BEGIN BUILD-UP
		00	15	2615
		00	30	2644
		00	45	2670
		01	00	2692
		02	00	2746
		03	00	2789
		04	00	2823
		06	00	2872
		08	00	2912
5-30-78	10:45 PM	10	00	2946
5-31-78	12:45 AM	12	00	2977
		14	00	3011
		16	00	3043
		18	00	3071
		19 HRS.	15 MIN.	3094 CHART RAN DOWN, END OF TEST

NOTE: FLOWING D.W. AT BEGINNING OF TEST ON 5-27-78 WAS 754 PSIG. D.W. AT THE BEGINNING OF THE 4-POINT TEST SHUT-IN WAS 2415 PSIG. FLOWING D.W. AT THE END OF THE 4TH RATE WAS 1842 PSIG. D.W. AT THE END OF THE BUILD-UP ON 5-31-78 @ 12:30 P.M. WAS 2245 PSIG.