NOTICE OF INTENTION TO:				BUBSEQUENT REPORT OF:		
					ſ	
TEST WATER SHUT-OFF		PULL OR ALTER CASING		WATER SHUT-OFF	REPAIRING WELL	
FRACTURE TREAT		MULTIPLE COMPLETE		FRACTURE TREATMENT	ALTERING CASING	
SHOOT OR ACIDIZE		ABANDON*		SHOOTING OR ACIDIZING	ABANDONMENT*	
REPAIR WELL		CHANGE PLANS	<u> </u>	(Other) Casing and		X
(Other)				(Note: Report results of Completion or Recomplet	f multiple completion on Well ion Report and Log form.)	

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Drilled 11" hole f/370' to 5468', cond. hole. Ran Schlumberger integrated BHC Sonic logs surface to T.D. Set 173 joints (5468') 8-5/8" OD 32#, K-55, ST&C A-condition casing at 5468. Howco cemented w/1000 sx Trinity LW cement w/3# Gilsonite/sx followed by 250 sx Class H neat. Plug to 5433' w/333 BW. Max press 1700#. Job complete 1:35 PM 4-3-72. Casing rotated. WOC 18 hours, tested casing and BOP w/2500# for 30 minutes, OK. Ran temperature survey, TOC outside 8-5/8" casing at 2150'. Drilled cement 5425-68', started drilling ahead at 5468' w/7-7/8" bit.

> U. S. GEOLD SOME SURVEY ARTESIA OF

		and the second second
18. I hereby settly that the toppoing is true and correct signish W. J. Mueller	TITLE Senior Reservoir Engineer	DATE 4-12-72
APPROVED BY CONDITIONS OF APPROVAL, IF ANY:	TITLE	DATE

\*See Instructions on Reverse Side