

RECEIVED

JUL 28 1972

O. C. C.
ARTESIA, OFFICE

Cedar Canyon #1
July 25, 1972
Page 2

- 9) Cemented liner with 400 sacks Class "H" cement with 1% Halad 9, 4/10ths of 1% CFR-2 and 1/4# Flocele per sack and 250 sacks Class "H" cement with 1% Halad 9 and 4/10ths of 1% CFR-2. Pumped plug to 14,500'. WOC 24 hrs.
- 10) Drilled out cement 10,044-10,209' and tested top of liner to 3500# for 30 minutes; held ok.
- 11) Drilled out cement inside liner 10,209-10,210'; cement stringers 10,484-13,168'; cement 14,460-14698'.
- 12) Tested casing and liner to 3600# for 30 minutes; held ok.
- 13) Resumed drilling with 6-1/2" bit.