

Form 9-331
(May 1963)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 0295264

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. ☐ OIL WELL ☐ GAS WELL ☒ OTHER Dry Hole

2. NAME OF OPERATOR

Jake L. Hamon

3. ADDRESS OF OPERATOR

908 Vaughn Building, Midland, Texas 79701

O. C. C.

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

1650' FNL & 2310' FWL of Section 23, T-23-S, R-24-E, NMPM

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GH, etc.)

3894.8' GR - 3909' K.B.

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Union Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Rock Tank (Upper Morrow)

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREASection 23, T-23-S, R-24-E
NMPM

12. COUNTY OR PARISH

Eddy

13. STATE

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Set Halliburton E-Z Drill Bridge Plug at 10,000' KB: and dumped 20' of cement on top of bridge plug on August 7, 1973.

Pulled 9063' of 4-1/2" casing. September 5, 1973.

Set cement plugs as follows:

Set 35 sacks @ 8850' to 8750' - Top of Strawn Lime;

Set 35 sacks @ 7300' to 7200' - Top of Lower Bone Spring Sand;

Set 35 sacks @ 5350' to 5250' - Top of Upper Bone Spring Sand;

Set 35 sacks @ 3700' to 3600' - Bone Spring Lime Section;

Set 75 sacks @ 2650' to 2450' - in and out of 8-5/8" surface casing set at 2549.07'.

Set 10 sacks in top of 8-5/8" surface casing and set permanent marker in top of well.

The above work was completed on September 5, 1973.

The USGS will be notified when location is leveled and ready for inspection.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Production Superintendent

DATE November 19, 1973

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: