

2 hr - 2315# FTP - 16/64" A.C. - 2.4 MMCF/D - 30 barrels condensate
 1 hr - 2311# FTP - 15/64" A.C. - 2.2 MMCF/D - 23 barrels condensate
 1 hr - 2355# FTP - 14/64" A.C. - 2.05 MMCF/D - 14 barrels condensate
 ½ hr - 2469# FTP - 12/64" A.C. - 1.35 MMCF/D - 15 barrels condensate
 1 hr - 2596# FTP - 10/64" A.C. - 1.05 MMCF/D - 3.5 barrels condensate

Well shut-in at 6:30 p.m. Gravity of condensate 53.5 deg. @ 55 deg. F.

- 1-23-73 Shut-in waiting on downhole equipment.
- 1-24-73 CAOF - 6365 MCF/D - Wolfcamp Zone.
Shut-in waiting on downhole equipment.
- 1-25-73 Rigged up and loaded hole with 10.3# brine. Circulated gas out of hole. Released packer. Ran in hole. Circulated ball sealers from top of retrievable bridge plug. Retrieved bridge plug. Pulled 15 stands (8900'). Well kicked. Circulated hole. Unable to kill with brine.
- 1-26-73 Arranged to pick up 450 bbls of 12.7# mud. Set retrievable bridge plug at 8900'. Pumped 150 bbls water blanket followed by 12.7# mud. Retrieved bridge plug. POH with packer and retrievable bridge plug. Rigged up and retrieved wireline junk basket from 11,249'. Picked up top half of on-off tool with latch knobs machined off. Ran 86 jts (2702') 2-3/8" EUE N-80 tubing. Picked up Otis 7-5/8" hydraulic packer with ported nipples on top and bottom. Running 2-7/8" tubing at report time.
- 1-27-73 Flowing to clean up. WIH with tubing, displaced mud with brine water. Set packer, swabbed back load, well kicked off. Flowing well to pit FTP 0 - 50#, CP 100#.
- 1-28-73 Swabbed and flowed 32 bbls cond. and 103 BW in 12 hrs. Switched to tank at 6 p.m., CP 525#.
- 1-29-73 Swabbing well to clean up. Recovered 27 bbls water, mud and distillate in 10 hours. Swabbing from 8200'. Final hourly rate 1 BPH. TP 0#. 13 hr SITP 1150#.
- 1-30-73 Loaded hole with 10.2# brine water with 300 bbls in hole -- well started flowing. Unable to kill well with brine. Now displacing with 12.7# mud.
- 1-31-73 Circ hole with 12.7# mud. Reverse circulated on choke. TP 150# - 500#. Ran Otis blanking sleeve. Blanked off ported nipple below packer. Circ gas out of hole. Released Otis packer. Nippling up BOP.
- 2-1-73 POH with tbg and Otis 7-5/8" packer and Guiberson on-off tool. Re-dressed packer and on-off tool. WIH with on-off tool, Guiberson 4-1/2" KVA packer and Otis 7-5/8" packer. Tagged bottom packer at 11,249'. Picked up and now displacing mud with brine water.