

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

15. 300
Artesia, NM

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

5. Lease Designation and Serial No.

NM-93178

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.

Rabbit ASR Federal #1

9. API Well No.

30-015-20823

10. Field and Pool, or Exploratory Area

Crooked Creek Morrow

11. County or Parish, State

Eddy Co., NM

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐ Notice of Intent
☒ Subsequent Report
☐ Final Abandonment Notice

TYPE OF ACTION

- ☐ Abandonment
☐ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing
☒ Other Re-entry, production casing & cement

- ☐ Change of Plans
☐ New Construction
☐ Non Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water


(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

8-26-98 - Washed down to 9823' - did not see plug at 8600'. Got stuck at 9823'. Worked pipe free. Circulated gas bubble up. Continue to wash down. Tagged up at 10178'. Drilled down to 10209'. Circulate bottoms up. Got back cement. Circulate 3 hours. TOOH with tubing. Laid down tubing and collars. Changed out rams in BOP to run 4-1/2" casing.

TD 10209'. Reached TD at 7:00 PM 8-25-98. Ran 228 joints of 4-1/2" 11.6# casing as follows: 28 joints of 4-1/2" 11.6# P-110 sandblasted (1239.77') and 200 joints of 4-1/2" 11.6# P-110 varnished (8757.96') (Total 9997.73') of casing set at 9993'. Float shoe set at 9993'. Float collar set at 9948'. Bottom marker set at 8295'. Top marker set at 5776'. Cemented with 190 sacks Class H, 6% BWOC bentonite, 0.4% FL52, 1/4#/sack celloflake, 5#/sack gilsonite (yield 2.11, weight 12.4). Tailed in with 400 sacks Class C, .4% FL25, .4% FL52, 8#/sack gilsonite (yield 1.64, weight 13.0). PD 10:46 PM 8-26-98. Bumped plug to 2000 psi for 10 minutes, OK. NOTE: Displaced casing with 2% KCL.

Waiting on completion unit.



14. I hereby certify that the foregoing is true and correct

Signed

Title Operations Technician

SLM

Date Sept. 23, 1998

(This space for Federal or State office use)

Approved by
Conditions of approval, if any:

Title

Date