

Procedure by MAF

Cement:

Sqz Depth _____ (ft)
 Leak or Channel Depth _____ (ft)
 Volume of Cement 30 (sacks)
 Cement Class* APICLSC API CLASS C
 Avg Cementing Pressure _____ (psi)
 Avg Cementing Rate _____ (bpm)
 Service Company* _____
 temp pkr or Retainer Depth _____ (ft)
 Type of Job* P&A P&A

Additives:

Function*	amt	Brand name
<u>NONE</u>		

33. POH and lay down 3-1/2" csg.

34. Remove BOP and wellheads (see Wellhead Removal Procedure in Division Workover Operations Manual).

35. PU 1" tbg and RIH to 100'. RU cementers and cmt the 8-5/8" x 11-3/4" ann to surface w/ cmt as listed below.

Plug Set:

Depth ----		Type Plug*	Tagged (yes/no)
Top'	Bottom'		
<u>0</u>	<u>100</u>	<u>CEMENT</u>	<u>NO</u>

Cement:

Sqz Depth _____ (ft)
 Leak or Channel Depth _____ (ft)
 Volume of Cement 25 (sacks)
 Cement Class* APICLSC API CLASS C
 Avg Cementing Pressure _____ (psi)
 Avg Cementing Rate _____ (bpm)
 Service Company* _____
 temp pkr or Retainer Depth _____ (ft)
 Type of Job* P&A P&A

Additives:

Function*	amt	Brand name
<u>NONE</u>		

36. POH and lay down 1" tbg.