

- FEDERAL "LL" #1
6/7 (4) 1403 drlg salt & anhy, 12½" hole, 1½ @ 1390. Br Wtr.
- FEDERAL "LL" #1
6/8 (5) 1805 drlg anhy, 12½" hole, 1½ @ 1776. Br Wtr.
- FEDERAL "LL" #1
6/9 (6) 2622 drlg lm & sd, 12½" hole, ¾ @ 2370. Br Wtr.
- 6/11 (8) 3624 drlg lm, 12½" hole, ¾ @ 3290. Br Wtr.
- FEDERAL "LL" #1
6/12 (9) 4033 drlg lm, 12½" hole, ¾° 3990. Br. Wtr.
- FEDERAL "LL" #1
6/13 (10) 4535 drlg lm, 12½" hole, ¾° 4360. Br. Wtr
- FEDERAL "LL" #1
6/14 (11) 4944 drlg lm, 12½" hole, ¾° 4635. Br. Wtr.
- FEDERAL "LL" #1
6/15 (12) 5236 drlg lm, 12½" hole, 1° 4970. Br. Wtr.
- FEDERAL "LL" #1
6/16 (13) 5450 drlg lm, 12½" hole, 1° @ 5270. Br Wtr.
- 6/18 (15) 5600, WOC on 9-5/8 csg, 1½ @ 5600, Schl ran BC-Sonic-GR w/ Calipers to 5590, ran Lateralogs to 5541, ran bit to 5600, circ hole 3 hrs, LD DP, RU & ran 135 jts 9-5/8 40# S-95 8rd csg to 5600, Howco cmtd w/ 2700x Trinity Lite Wt first 700x containing ¼# Floseal/x followed w/ 200x Class C Neat, PD @ 2:00 a.m. 6/18/73, cmt circ.
- FEDERAL "LL" #1
6/19 (16) 5600, WOC on 9-5/8 csg, WOC 10 hrs, cut 9-5/8 csg off, cmt had fallen on backside, ran 1" pipe on outside of 9-5/8 to top of cmt @ 390, Howco cmtd w/ 150x Class C cmt, cmt circ, job compl @ 11:00 p.m. 6/18/73.
- FEDERAL "LL" #1
6/20 (17) 5600 ND, NU & testing BOP's.
- FEDERAL "LL" #1
6/21 (18) 5600 ND, finish NU, Yellow Jacket tested BOP & kill lines to 5000#/ok, prep to pick up DP.
- FEDERAL "LL" #1
6/22 (19) 5745 drlg lm, 8-3/4" hole, NND, Fr Wtr.
ran magnet on 4½ DP, fish and rec spinning chain.
- FEDERAL "LL" #1
6/23 (20) 6350 drlg lm, 8-3/4" hole, 1½° 6190. Fr Wtr.
- 6/25 (22) 7265 drlg lm, 8-3/4" hole, 1½° 7025. Fr Wtr.
- FEDERAL "LL" #1
6/26 (23) 7662 drlg lm, 8-3/4" hole, 1° @ 7353. Fr Wtr.
- FEDERAL "LL" #1
6/27 (24) 8130 drlg lm, 8-3/4" hole, ¾ @ 8100, Fr Wtr.
down 1 hr for rprs.