

NEW MEXICO OIL CONSERVATION COMMISSION

MAY 29 1973

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	
7. Unit Agreement Name	
8. Farm or Lease Name	
Stephens	
9. Well No.	
1	
10. Field and Pool, or Well Gas	
S. Carlsbad (Morrow)	
12. County	
Eddy	

SUNDRY NOTICES AND REPORTS ON WELLS OFFICE  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL <input type="checkbox"/> GAS <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator
The Superior Oil Company
3. Address of Operator
P. O. Box 1900, Midland, Texas 79701
4. Location of Well
UNIT LETTER F 1980 FEET FROM THE North LINE AND 1980 FEET FROM THE West LINE, SECTION 7 TOWNSHIP 23-S RANGE 27-E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

Est. KB: 3230'

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐  
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☒  
CASING TEST AND CEMENT JOBS ☒  
OTHER ☐  
ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 5-22-73. Drilled 15" hole to 350'. Circulated hole clean & POH. Ran 11-3/4" 42 lb H-40 ST&C casing to 350' Circulated 1/2 hr & cemented by Dowell with 325 sacks of class "H" cement with 2% CaCl. Completed 3:14 a.m., 5-23-73. Cement circulated to surface. Cut off casing, installed braden-head. Installed BOP & hydril. After WOC total 21 hours, tested 11-3/4" casing to 800 psi for 30 minutes with no pressure loss. Ran 11" bit & tagged top of cement @ 321' inside 11-3/4" casing. Drilled hard cement from 312' to casing shoe @ 350'. Drilled out @ 2:00 a.m., 5-24-73, after WOC 22 hours & 46 minutes. Now drilling 11" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED T. D. Clay T. D. Clay TITLE Petroleum Engineer

DATE 5-25-73

APPROVED BY W. A. Gressett TITLE OIL AND GAS INSPECTOR

DATE MAY 29 1973

CONDITIONS OF APPROVAL, IF ANY: