

Form 9-331
(May 1963)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRI
(Other instructive
verse side)E*
reForm approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 0413245

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to different formation.
Use "APPLICATION FOR PERMIT—" for such proposals.)

RECEIVED

1. OIL WELL ☐ GAS WELL ☒ OTHER

AUG 23 1973

2. NAME OF OPERATOR

Pennzoil Company

O. C. C.

3. ADDRESS OF OPERATOR

P. O. Drawer 1828 - Midland, Texas 79701

ARTESIA, OFFICE

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

2300' FSL & 1980' FEL of Section 10, T-24-S, R-26-E

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

O'Neill -B-

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLE. AND
SURVEY OR AREA

Sec. 10, T-24-S, R-26-E

12. COUNTY OR PARISH 13. STATE

Eddy

N. M.

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3325' G.L.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

Intermediate Casing

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

8-14-73 Total depth 5654'. Ran Acoustic & Induction logs. - Ran 182 joints of 9 5/8", 36 & 40#, N-80 casing, set at 5653'. Cemented w/800 sx of Posmix and 200 sx of Class "C". Plug down at 7:45 PM 8-14-73. W.O.C. - Ran temperature survey after 8 hours, Top of cement at 1400' (Temperature Survey will be sent later).

8-15-73 W.O.C. 24 hrs. Test casing to 2,000 psi for 30 min. - O. K. Started drilling 8 3/4" hole at 9:00 PM on 8-15-73.

RECEIVED

AUG 21 1973

U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Petroleum Engineer

DATE 8-20-73

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL IF ANY:

TITLE

DATE

APPROVED

AUG 23 1973

H. L. BECKMAN

ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side