

DW NEW MEXICO EDDY WHITE CITY AREA O'NEILL -B- #1
 PC 42.9600 TD 11850 PBTD 11773 MORROW
11-14-73 FLOWED 24 HOURS THRU 26/64" CHOKE. FLOWING TUBING
 PRESSURE 1000#. TEST UNIT PRESSURE 990#. GAS RATE 570 MCFPD.
 RECOVERED 11 BBLS. LOAD WATER. CONTINUE TO TEST. 66 DRILLING
 DAYS 38 COMPLETION DAYS GF #1041.

DW NEW MEXICO EDDY WHITE CITY AREA O'NEILL -B- #1
 PC 42.9600 TD 11850 PBTD 11773 MORROW
11-15-73 FLOWED 24 HOURS THRU 26/64" CHOKE. FLOWING TUBING
 PRESSURE 1000#. TEST UNIT PRESSURE 990#. GAS RATE 575 MCFPD.
 RECOVERED 15 BBLS. WATER. LACK 402 BBLS. LOAD WATER TO RECOVER.
 SHUT WELL IN AT 8:30 AM 11-14-73. 66 DRILLING DAYS 39 COM-
 PLETION DAYS GF #1041.

DW NEW MEXICO EDDY WHITE CITY AREA O'NEILL -B- #1
 PC 42.9600 TD 11850 PBTD 11773 MORROW
11-16-73 23 HOUR SHUT IN TUBING PRESSURE 3800# BLEW WELL DOWN
 TO PIT TO 800# AND THEN TURNED THRU TEST SEPARATOR. NO FLUID
 RECOVERED WHILE FLOWING TO PIT. CONTINUE TO FLOW THRU TEST
 UNIT. 66 DRILLING DAYS 40 COMPLETION DAYS AFE \$161,186
 ECTD \$161,343.

DW NEW MEXICO EDDY WHITE CITY AREA O'NEILL -B- #1
 PC 42.9600 TD 11850 PBTD 11773 MORROW
11-17-73 FLOWED THRU SEPARATOR 24 HOURS ON 26/64" CHOKE. FLOWING
 TUBING PRESSURE AND SEPARATOR PRESSURE 1000#. GAS RATE 750 MCFPD
 RECOVERED 14 BBLS. LOAD WATER. LACK 388 BBLS. LOAD TO RECOVER.
 66 DRILLING DAYS 41 COMPLETION DAYS GF #1041.

11-18-73 FLOWED THRU SEPARATOR 24 HOURS ON 26/64" CHOKE. FLOWING
 TUBING PRESSURE AND SEPARATOR PRESSURE 1000#. GAS RATE 750 MCFPD
 RECOVERED 17 BBLS. LOAD WATER. LACK 371 BBLS. LOAD TO RECOVER.
 SHUT WELL IN AT 7:30 AM 11-17-73. 66 DRILL. 42 COMP. GF #1041.
11-19-73 24 HOUR SHUT IN TUBING PRESSURE 3310#. OPENED WELL
 THRU SEPARATOR ON 15/64" CHOKE HOLDING 1000# BACK PRESSURE.
 66 DRILLING DAYS 43 COMPLETION DAYS. GF #1041.

DW NEW MEXICO EDDY WHITE CITY AREA O'NEILL -B- #1
 PC 42.9600 TD 11,850' PBTD 11,773' MORROW
11-20-73 FLOWED THRU SEPARATOR ON 15/64" CK AT 700 MCFPD, FTP 1125#
 WITH 1,000# ON SEPARATOR - RECOVERED 13 BLW - LACKED 358 BLW -
 INCREASED SIZE TO 22/64" - CONTINUE TO TEST - 66 DRILLING DAYS -
 44 COMPLETION DAYS GF #1041

DW NEW MEXICO EDDY WHITE CITY AREA O'NEILL -B- #1
 PC 42.9600 TD 11,850' PBTD 11,773' MORROW
11-21-73 FLOWED 780 MCFPD ON 22/64" CK. - FTP 1,000 PSI W/1000 PSI
 ON SEPARATOR - NO WATER GAUGE - SHUT IN AT 8:00 AM 11-20-73 - 67
 DRILLING DAYS - 45 COMPLETION DAYS GF #1041 ~~OUTSIDE OPERATED~~

DW NEW MEXICO EDDY WHITE CITY AREA O'NEILL -B- #1
 PC 42.9600 TD 11850 PBTD 11773 MORROW
11-22-73 24 HOUR SITP 3800# OPENED ON 22/64" CHOKE WITH 1000
 FTP AND 1000# ON SEPARATOR. AFTER 5 HOURS GAS RATE WAS 1.0 MM
 CFPD WITH VERY SLIGHT DECLINING RATE CONTINUE TO TEST
 66 DRILLING DAYS 46 COMPLETION DAYS GF #1041.
11-23-73 FTP 1000#, SEPARATOR PRESSURE 1000# GAS RATE 340
 RECOVERED 20 BBLS LOAD WATER IN 45 HOURS 66 DRILLING DAYS
 47 COMPLETION DAYS GF #1041.
11-24-73 WELL SHUT IN NO PRESSURE CHECK 66 DRILLING DAYS
 48 COMPLETION DAYS GF #1041.
11-25-73 WELL SHUT IN NO PRESSURE CHECK 66 DRILLING DAYS
 49 COMPLETION DAYS GF #1041.
11-26-73 48 HOUR SITP 3900# FLOWED WELL ON 22/64" CHOKE.
 AFTER 2 HOURS GAS RATE AT 2.0 MMCFPD AND DECLINING 66 DRILLING
 DAYS 50 COMPLETION DAYS GF #1041.

DW NEW MEXICO EDDY WHITE CITY AREA O'NEILL -B- #1
 PC 42.9600 TD 11850 PBTD 11773 MORROW
11-27-73 FLOWING ON 22/64" CHOKE WITH GAS RATE 350 MCFPD.
 RECOVERED 15 BBLS. LOAD WATER IN 27 HOURS LACK 324 BBLS.
 LOAD WATER TO RECOVER CONTINUE TO TEST 66 DRILLING DAYS
 51 COMPLETION DAYS. GF #1041.

RECEIVED

U.S. GEOLOGICAL SURVEY
 ARTESIA, NEW MEXICO