

STATE "QQ" COMM #1, 12,115 TD.

- 8/10 Finish running tbg in hole, latched onto recpt, POH w/ tbg, recpt & seal assembly, ran 2-3/8 tbg OE to 12,100, Howco circ ammonium poly-phosphate fluid out of hole, then washed 7" csg from 12,100-11,294 - 6 times w/ 250 gals 15% NE acid,, circ acid out of hole w/ fr wtr, loaded hole w/ 10.4# wt CaCl wtr, POH w/ 30 jts of tbg, SD for nite.

STATE "QQ" COMM #1, 12,115 TD.

- 8/11 Finish POH w/ tbg, ran R nipple to 11,305, Baker seal assembly to 11,294, Baker ER recpt 11,280 on 364 jts 2-3/8 N-80 EUE 8rd tbg tested to 5000# while running latched into pkr @ 11,294, set w/ 13,000# T, remove BOP, inst'l tree, SD for nite, prep to sw down & perf.

- 8/12 Sw tbg dry to 6450, Schl perf 7" csg in the Morrow @ 11,925-11,934 & 12,042-12,056 w/ 1 JSPF using a 1-9/16 thru tbg gun, total of 24 holes, had sl blow on tbg after perf, ran sw, fluid to surf, started running once in 30 min, then fl to pits to clean up, TP 1700, ISIP 2070, SI 13 hrs, TP 3600.

- 8/13 Fl to pits 8 hrs, TP 3600-300, CP zero to vac, Cecil Horne Wire Line Co set plug in ER recpt @ 11,281, bled TP 2850-800, Howco loaded tbg w/ 28 bbls 10.4 CaCl, wtr press up on tbg to 4000#, CP 1900, SD for nite.

STATE "QQ" COMM #1, 12,115 TD.

- 8/14 Bled CP from 1900# to 100# in 6 hrs, Cecil Horne Wire Line Co fished plug from ER recpt @ 11,281 in 4 hrs, after 2 hrs CP 100-1600, TP 1600-100, SI for nite, SI 12 hrs CP 1600, TP 800.

STATE "QQ" COMM #1, 12,115 TD.

- 8/15 Bled TP & CP to zero, remove tree, inst'l BOP, unlatched from Baker Model D pkr @ 11,294, POH w/ tbg, ER recpt, seal assembly and tail pipe, Schl ran & set Baker 7" Model D pkr @ 11,285, RD Schl, SD for nite.

STATE "QQ" COMM #1, 12,115 TD.

- 8/16 Ran 2-3/8 tbg w/ R nipple w/ 1.78 ID to 11,305, Baker seal assembly latched into Baker Model D pkr @ 11,285, Baker ER recpt @ 11,254, tested tbg to 5000# while running, inst'l tree, sw tbg dry to 6500, then fl LW to pits & cleaned up, fl gas on 48/64 ck, TP 900, SI 11 hrs, TP 3525, prep to test.

STATE "QQ" COMM #1, 12,115 TD.

- 8/17 Clean to pits 12 hrs on 15 to 24/64 ck, TP 1500-980, SI 12 hrs, TP 4100, prep to perf Atoka.